City of Cape Town: Progressive Capital Expenditure Report - 31 May 2020 Subcouncil 3

				Subcol						
WBS Element	Project Title	Fund	2019/20 Budget	Planned YTD Spend	Actual YTD Spend	YTD Variance	% Spend	Anticipated Exp to 30 Jun '20	Comments by Responsible Person	Responsible Person
Ward 1										
Community :	Services & Health									
Recreation & P	arks									
	Richwood Community Hall - Sports Equipm	3 CRR:WardAllocation	49 788	49 788	49 788	0	100%	49 788	Project completed.	Sarel Van Deventer
CPX.0014981-F1	Upgrade Parks - Ward 1	3 CRR:WardAllocation	715 000	478 871	547 361	68 490	77%	715 000	Supply and install concrete base and the supply and install wooden bollards at Camoens Park completed earlier than anticipated Contractor busy on site with the supply and installation of concrete base.	
Transport										
Roads Infrastru	ucture & Management									
CPX.0017340-F1	Traffic Calming - Ward 1	3 CRR:WardAllocation	40 000	20 000	C	-20 000	0%	40 000	Order placed. Construction in progress, anticipate completion by end June 2020.	Deon Botha
Safety & Sec	curity									
Metropolitan Po	olice Services									
CPX.0014869-F1	LPR Cameras - Ward 1	3 CRR:WardAllocation	90 000	90 000	89 994	-6	100%	89 994	Project completed. Minor savings realised.	Barry Schuller
Human Settle	ements									
Housing Develo	opment									
CPX.0010902-F1	Annandale Housing Project	3 House Dev Cpt Fnd	2 302 078	1 902 078	1 399 189	-502 889	61%	2 302 078	Regional team appointed and have commenced with planning work. Outstanding invoices to be follow up by Project Manager.	e Duke Gumede
Total Ward 1			3 196 866	2 540 737	2 086 331	-454 406	65%	3 196 860		

WBS Element	Project Title	Fund	2019/20 Budget	Planned YTD Spend	Actual YTD Spend	YTD Variance%	% Spend	Anticipated Exp to 30 Jun '20	Comments by Responsible Person	Responsible Person
Ward 4										
Community	Services & Health									
Recreation & F	Parks									
	Joe Slovo Comm Hall - Sports Equipment	3 CRR:WardAllocation	50 000	45 002	45 002	0	90%	45 002	Project completed. Savings realised.	Sarel Van Deventer
	Summer Greens Skateboard Park - Fence	3 CRR:WardAllocation	123 066	123 066	123 064	-2	100%	123 066	Project completed.	Desmond Baart
	Joe Slovo Comm Hall - Boxing Ring	3 CRR:WardAllocation	90 000	90 000	0	-90 000	0%	0	Project is behind planned spend, due to the halt in delivery as a result of the COVID-19 lockdown regulations. Anticipate completion of work is during Level 2 of COVID 19 lockdown restrictions. Funds to be rolled over to 2020/21 financial year due to time lost caused by the level 5 lockdown restrictions.	
Transport										
Roads Infrastru	ucture & Management									
	Fencing across thoroughfare - Ward 4	3 CRR:WardAllocation	140 000	57 205	57 205	0	41%	57 205	Project completed; savings realised. The fence and gate was installed but has subsequently been stolen. The contractor submitted final invoice for the work already done. Stakeholders have decided not to erect the fence again due to ongoing criminal activity.	Shamiel Thomas
CPX.0014922-F1	Sidewalk Construction - Ward 4	3 CRR:WardAllocation	419 320	391 384	391 384	0	93%	419 320	Project completed. Minor savings realised.	Shamiel Thomas
Total Ward 4			822 386	706 657	616 655	-90 002	75%	644 593		
Ward 5										
Community	Services & Health									
Recreation & P	Parks									
	Edgemead Skateboard Park - Gym Equipment	3 CRR:WardAllocation	60 000	39 990	39 990	0	67%	60 000	Installation of outdoor gym equipment completed. Additional outdoor gym equipment installatior in progress.	Sarel Van Deventer

WBS Element	Project Title	Fund	2019/20 Budget	Planned YTD Spend	Actual YTD Spend	YTD Variance%	% Spend	Anticipated Exp to 30 Jun '20	Comments by Responsible Person	Responsible Person
CPX.0014976-F1	Upgrade Park - Adam Tas Park	3 CRR:WardAllocation	65 530	65 530	65 530	0	100%	65 530	Project completed.	Jude Carolissen
CPX.0014985-F1	Upgrade Park - Setlaars Park	3 CRR:WardAllocation	19 957	19 957	19 957	-1	100%	19 957	Project completed.	Jude Carolissen
CPX.0014988-F1	De Grendel Park - Runners Track	3 CRR:WardAllocation	35 012	0	34 988	34 988	100%	35 012	Project completed.	Jude Carolissen
Library & Infor	mation Services									
CPX.0015550-F1	Library Books & Materials - Ward 5	3 CRR:WardAllocation	40 000	37 239	37 239	0	93%	40 000	Due to COVID-19 lockdown, orders placed could not be delivered as planned. Awaiting final delivery of orders.	Dairmaid Wessels
Total Ward 5			220 499	162 716	197 703	34 987	90%	220 499		
Ward 70										
Community	Services & Health									
Recreation & F	Parks									
CPX.0009852-F1	Upgrade Park - Loevenstein Park	3 CRR:WardAllocation	100 000	0	0	0	0%	0	Project is behind planned spend, due to the halt in delivery as a result of the COVID-19 lockdown regulations. Funds to be rolled over to 2020/21 financial year due to time lost caused by the level 5 lockdown restrictions.	Joseph Strydom
CPX.0013253-F1	Upgrade - Majik Forest	3 CRR:WardAllocation	64 300	64 300	64 300	0	100%	64 300	Project completed.	Joseph Strydom
CPX.0014978-F1	New fence - Jip de Jager	3 CRR:WardAllocation	50 000	0	0	0	0%	0	Project is behind planned spend, due to the halt in delivery as a result of the COVID-19 lockdown regulations. Anticipate completion of work is during Level 1 of COVID-19 lockdown restrictions. Funds to be rolled over to 2020/21 financial year due to time lost caused by the level 5 lockdown restrictions.	
CPX.0014982-F1	New fence - Van Riebeeckshof Ro	3 CRR:WardAllocation	120 000	0	0	0	0%	0	Project has been delayed due to COVID-19 national lockdown restrictions. Project to be re-phased to the 2020/21 financial year.	Joseph Strydom

WBS Element	Project Title	Fund	2019/20 Budget	Planned YTD Spend	Actual YTD Spend	YTD Variance%	Spend	Anticipated Exp to 30 Jun '20	Comments by Responsible Person	Responsible Person
CPX.0015020-F1	Upgrade - Doordekraaldam	3 CRR:WardAllocation	100 000	0	0	0	0%	0	Project is behind planned spend, due to the halt in delivery as a result of the COVID-19 lockdown regulations. Anticipate completion of work is during Level 2 of COVID 19 lockdown restrictions. Funds to be rolled over to 2020/21 financial year due to time lost caused by the level 5 lockdown restrictions.	
CPX.0015023-F1	Upgrade - Majik Forest	3 CRR:WardAllocation	97 660	97 660	97 660	0	100%	97 660	Project completed.	Joseph Strydom
CPX.0015025-F1	Upgrade Park - Loevenstein Park	3 CRR:WardAllocation	100 000	49 500	49 500	0	50%	49 500	Project is behind planned spend, due to the halt in delivery as a result of the COVID-19 lockdown regulations. Anticipate completion of work is during Level 2 of COVID 19 lockdown restrictions. Funds to be rolled over to 2020/21 financial year due to time lost caused by the level 5 lockdown restrictions.	
CPX.0015043-F1	Upgrade Park - Kenridge Park	3 CRR:WardAllocation	130 000	16 890	16 890	0	13%	130 000	Project completed. Savings realised.	Joseph Strydom
CPX.0017465-F1	Upgrade POS - Hoheizen	3 CRR:WardAllocation	25 000	25 000	0	-25 000	0%	0	Project has been delayed due to COVID-19 national lockdown restrictions. Project to be re-phase to the 2020/21 financial year	Joseph Strydom d
CPX.0017467-F1	Gym Equipment - Ward 70	3 CRR:WardAllocation	30 000	30 000	0	-30 000	0%	0	Project is behind planned spend, due to the halt in delivery as a result of the COVID-19 lockdown regulations. Anticipate completion of work is during Level 2 of COVID 19 lockdown restrictions. Funds to be rolled over to 2020/21 financial year due to time lost caused by the level 5 lockdown restrictions.	
Transport										
Roads Infrastru	ucture & Management									
	New sidewalks - De Bron Ave, Kenridge	3 CRR:WardAllocation	100 000	99 605	99 605	0	100%	99 605	Project completed. Minor savings realised.	Vincent Ramon Harris
	New sidewalks - Nederburgh Street	3 CRR:WardAllocation	110 000	109 407	109 407	0	99%	109 407	Project completed. Minor savings realised.	Vincent Ramon Harris
	New sidewalks - Van Riebeeckshof Road	3 CRR:WardAllocation	100 000	98 692	98 692	0	99%	98 692	Project completed. Minor savings realised.	Vincent Ramon Harris
Total Ward 70			1 126 960	591 054	536 054	-55 000	48%	649 164		

WBS Element	Project Title	Fund	2019/20 Budget	Planned YTD Spend	Actual YTD Spend	YTD Variance%	Spend	Anticipated Exp to 30 Jun '20	Comments by Responsible Person	Responsible Person
Ward 113										
Water & Was	ste									
Solid Waste Ma	anagement									
	Killarney Drop-off Upgrade Waste Min	1 EFF: 2	646 741	367 344	203 175	-164 169	31%	646 741	Upgrading of the Killarney Drop-off facility to include a mini-MRF and Chipping Shed. SDP approved by Director 18 May 2020. Consultant undertaking stage 2 and 3.The current delay is as a result of the initial hand-over that has taken longer than anticipated and COVID 19 lockdown, however it is anticipated that the entire budget will be spent during the 2019/20 financial year.	Mbopa
Water & Sanita	ation Services									
C11.86063-F5	Potsdam WWTW - Extension	1 EFF: 2	24 315 413	19 315 413	18 195 660	-1 119 753	75%	24 315 413		Rajan Moodle
Community :	Services & Health									
Recreation & P	arks									
CPX.0015047-F1	Upgrade Parks - Ward 113	3 CRR:WardAllocation	83 572	83 572	83 552	-20	100%	83 572	Project completed.	Desmond Baart
CPX.0015061-F1	Upgrade Greenbelts - Ward 113	3 CRR:WardAllocation	239 847	239 847	239 845	-2	100%	239 845	Project completed.	Desmond Baart
Safety & Sec	curity									
Support Service	es: S&S									
CPX.0015663-F1	NW Equipment - Ward 113	3 CRR:WardAllocation	100 000	100 000	79 998	-20 002	80%	93 380	Some items delivered later than anticipated. Further orders placed; awaiting delivery. Savings to be realised.	Abraham Visser
Total Ward 113			25 385 573	20 106 176	18 802 230	-1 303 946	74%	25 378 951		

WBS Element Project Title	Fund	2019/20 Budget	Planned YTD Spend	Actual YTD Spend	YTD Variance%	Spend	Anticipated Exp to 30 Jun '20	Comments by Responsible Person	Responsible Person
Ward 903									
Transport									
Infrastructure Implementation									
CPX.0009268-F1 Edgemead / Bothasig NMT	4 NT PTNG	25 049 626	22 376 594	20 900 860	-1 475 734	83%	25 049 626	All construction works has resumed Brend on 7 May 2020, this is once all the Winst COVID-19 Occupational Health and Johns Safety (OHS) protocols had been satisfied and approved by the OHS agent. Work progressing at slightly slower pace in order to adhere to COVID-19 OHS protocols. Claims will arise and completion dates will not be met as programmed.	
Total Ward 903		25 049 626	22 376 594	20 900 860	-1 475 734	83%	25 049 626		
Total Subcouncil 3		55 801 910	46 483 934	43 139 834	-3 344 100	77%	55 139 693		