## Wallacedene and Bloekombos – Coordination – Action Minutes

VENUE: SKYPE

DATE: 13 January 2021

**TIME:** 07:30 – 08:00



Agenda Item	Item Name	Action by					
1.	Welcoming	Amelia Van					
		Rhyn					
1.1	Attendance Register	Ingard October	Present Absent with		Absent without Apology		
			Amelia Van Rhyn	Apology     Abdul Joseph	Petrus Robberts		
			Wessie Van der	Shaun Moodley	Roderick Jacobs		
			Westhuizen	Gregory Exford	Eugene Arendse		
			Robert Samuels	Andre A Louw	Cllr Brenda Hansen		
			Reinhardt Avenant	Zolile Siswana	Riana Pretorius		
			<ul> <li>Ingard October</li> </ul>	Vincent Harris	Jackie Hintenaus		
			Lorraine Cleophas	Kagisho Mihi	Pierre Maritz		
1.2	Confirmation of below Action Minutes	Amelia Van Rhyn	Comments /Corrections				
			No comments received for action minute dated 11.01.2021				

2. Agenda Item	FEEDBACK							
	Item Name	Action by	Current Status	Way Forward	Due Date	Responsible Department /Person		
2.1	Negotiations: Infrastructure Invasions – 11 Pockets	R Samuels	<ul> <li>4 in 1 water points to be installed.</li> <li>Redo of pegging will be done by a surveyor.</li> </ul>	Liaise with TRA to discuss latest agreement information.	13.01.2021	Informal Settlements- D Rangole / Robert Samuels.		
2.2	Incomplete Sewer Development – Maroela Project	A Van Rhyn	<ul> <li>Awaiting on document from S Moodley for L Cleophas to sign off.</li> <li>Contractor will be on site by the 18.01.2021 work will be completed in 2 weeks' time.</li> </ul>	Feedback to be provided when S Moodley returns form leave	18.01.2021	Housing Development- S Moodley		
2.3	Botfontein Sewer Collapse1. Reticulation to vacuum2. Construction3. Continues waste removal	A Van Rhyn		Matter to be referred to next meeting.		Water & Sanitation , Housing Development & Solid Waste		
2.4	Pump station – Electricity Failure	A Van Rhyn	<ul> <li>Problem getting hold of a Live line team otherwise a shutdown of the whole feeder will have to be done.</li> <li>Pump station is now fully dependent on a generator as the transformer has now blown.</li> </ul>	Email to be send to Kobus Kobus Lamprecht [ Eskom] for urgent feedback/ intervention.	13.01.2021	Subcouncil 2 – Amelia Van Rhyn		
2.5	Safety Operations Plan for move of transformer	A Van Rhyn	Security/Law     Enforcement will be	Follow up with Eskom on to confirm a date.	14.01.2021	Eskom, Subcouncil & Law Enforcement		

3.1	Other Closing Remarks	R Avenant	Finalise a priority list to work towards and create a progress report.			Subcouncil 2 – Amelia Van Rhyn	
3	CLOSING						
2.8	Figures of Illegal Pockets	R Samuels	<ul> <li>Footage received from Bruce Sutherland.</li> </ul>	Analysing /Counting of structures from footage	ТВС	Informal Settlements R Samuels	
2.7	Education and Awareness	A Van Rhyn	<ul> <li>Meeting was held with Nashietah Leukes</li> </ul>	Second meeting to be scheduled with all the relevant departments.	ТВС	Subcouncil 2 – Amelia van Rhyn	
2.6	Incomplete Sewer Development – Maroela Housing Development	A Van Rhyn	arranged once Eskom confirm a date	Referred to when S Moodley return from leave.	18.01.2021	Housing Development – S Moodley	