City of Cape Town: Progressive Capital Expenditure Report - 31 August 2020 Subcouncil 5

Subcouncii 5												
WBS Element	Project Title	Fund	2020/21 Budget	Planned YTD Spend	Actual YTD Spend	YTD Variance	% Spend	Anticipated Exp to 30 Jun '21	Comments by Responsible Person	Responsible Person		
Ward 13												
Community	Services & Health											
Recreation & F	Parks											
CPX.0018515-F1	Upgrade Parks - Ward 13	3 CRR:WardAllocation	618 489	0	147 915	147 915	24%	618 489	Some orders delivered earlier than anticipated. Further orders placed for the supply and installation of gym and play equipment; awaiting delivery.			
	Reading Room Equipment - W 13	/ard 3 CRR:WardAllocation	5 000	0	C	0	0%	5 000	Awaiting quotations for an urn and a microwave, thereafter orders to be placed.	Byron Kemp		
Human Settl	ements											
Housing Devel	opment											
C08.15508-F2	Delft - The Hague Housing Pro	oject 4 NT USDG	3 600 000	600 000	483 750	-116 250	13%	3 600 000	Delft The Hague Housing Project consists of 2407 sites. The work required is the rectification of wateleadings. Despite the negative variance, contractor has been appointed and has commenced with work on site in line with building contractor programme.	Duke Gumed		
Total Ward 13			4 223 489	600 000	631 665	31 665	15%	4 223 489				
Ward 20												
Community	Services & Health											
Recreation & F	Parks											
CPX.0011608-F1	Delft Integrated Recreation Fa	cility 4 NT USDG	2 250 000	150 000	C	-150 000	0%	2 250 000	Consultant team appointed, design process for the upgrade of Voorbrug currently underway. Project aligning to programme. Public participation meeting rescheduled; engagement strategt to align with PPU input.	Burger		
CPX.0015334-F1	Upgrade Parks - Ward 20	3 CRR:WardAllocation	70 163	0	C	0	0%	70 163	Orders placed for play equipment; awaiting installation.	Dinesh Isaac		

09 September 2020 Page 1 of 5 Prepared by Finance: Capital Budget

WBS Element	Project Title	Fund	2020/21 Budget	Planned YTD Spend	Actual YTD Spend	YTD	Variance%	Spend	Anticipated Exp to 30 Jun '21	Comments by Responsible Person	Responsible Person
Total Ward 20			2 320 163	150 000	(0	-150 000	0%	2 320 163		
Ward 24											
Community S	Services & Health										
Recreation & P	arks										
CPX.0018525-F1 F	Roome Park - Fencing	3 CRR:WardAllocation	500 000	0	(0	0	0%	500 000	Quotes have been received for the supply and installation of fence at Roome park. Quotes exceed the available budget. Awaiting the requested additional funds to supplement the funds.	Dinesh Isaac
CPX.0018548-F1 L	Jpgrade Parks - Ward 24	3 CRR:WardAllocation	221 154	0	20 300	0	20 300	9%	221 154	Installation of tarmac completed earlier than anticipated. Orders to be placed mid September 2020. Awaiting a meeting with the relevant stakeholder to consolidate the project plans.	Dinesh Isaacs
Safety & Sec	urity										
Operational Co	ordination										
	Construction of Law Enforcement Base	4 NT USDG	1 500 000	250 000	(0	-250 000	0%	1 500 000	Awaiting final quote from the appointed consulted before an order can be placed.	Rudolf Wiltshire
Total Ward 24			2 221 154	250 000	20 30	0	-229 700	1%	2 221 154		
Ward 31											
Water & Was	te										
Water & Sanita	tion Services										
	Borchards Quarry WWTW	4 NT USDG	15 000 000	0	2 928 756	6 2	2 928 756	20%	15 000 000	Multi-funded project: Project is ahead of plan due to good performance of the contractors.	Keith Fredrik Olsen
C12.86091-F2 E	Borchards Quarry WWTW	3 CRR: CGD Rollovers	3 184 180	0	(0	0	0%	3 184 180	Multi-funded project: Project is ahead of plan due to good performance of the contractors.	Keith Fredrik Olsen

WBS Element	Project Title	Fund	2020/21 Budget	Planned YTD Spend	Actual YTD Spend	YTD Variance	% Spend	Anticipated Exp to 30 Jun '21	Comments by Responsible Person	Responsible Person
Community S	Services & Health									
Recreation & Pa	arks									
CPX.0018534-F1 G	Gym Equipment - Ward 31	3 CRR:WardAllocation	250 000	0	C	0	0%	250 000	Quotations have been received for the supply and installation of gym equipment, Orders to be placed once confirmation have been received on which park to upgrade	
CPX.0018551-F1 L	Jpgrade Parks - Ward 31	3 CRR:WardAllocation	45 000	0	C	0	0%	45 000	Quotation has been received for the supply and installation of park furniture. Confirmation with the relevant stakeholders is underway to decide which park should be upgraded. Orders to be placed as soon as the park name is confirmed.	Dinesh Isaacs
Total Ward 31			18 479 180	0	2 928 756	2 928 756	16%	18 479 180		
Ward 50										
Community S	Services & Health									
Recreation & Pa	arks									
CPX.0015438-F1 L	Jpgrade Parks - Ward 50	3 CRR:WardAllocation	83 753	0	C	0	0%	83 753	Orders placed for the materials; awaiting delivery. Contractor to be on site in September 2020.	Dinesh Isaacs
CPX.0018546-F1 G	Gym Equipment - Ward 50	3 CRR:WardAllocation	250 000	0	45 880	45 880	18%	250 000	Some orders delivered earlier than anticipated. Further orders placed for supply and installation of outdoor exercise equipment with surfacing underneath, awaiting delivery.	Dinesh Isaacs
Human Settle	ements									
Housing Develo	ppment									
	Bonteheuwel Infill Housing projeconst	ect 4 NT USDG	2 000 000	0	C	0	0%	2 000 000	Budget to be utilised for planning and design.	Douglas Norman
Total Ward 50			2 333 753	0	45 880	45 880	2%	2 333 753		

WBS Element	Project Title	Fund	2020/21 Budget	Planned YTD Spend	Actual YTD Spend	YTD	Variance%	Spend	Anticipated Exp to 30 Jun '21	Comments by Responsible Person	Responsible Person
Ward 106											
Community	Services & Health										
Recreation & F	Parks										
CPX.0015330-F1	Upgrade Parks - Ward 106	3 CRR:WardAllocation	299 400	0		0	0	0%	299 400	Contractor on site in the process o constructing hard surfacing.	f Dinesh Isaacs
City Health											
CPX.0015928-F1	Delft South Clinic Diabetic Services	1 EFF: 2	6 505 000	0		0	0	0%	2 580 000	Multi-funded project: Awaiting invoice. Project to be rephased in the January 2021 adjustment budget.	Ruberto Isaak
	Delft South Clinic Diabetic Services	3 CRR: CGD Rollovers	254 654	0		0	0	0%	254 654	Multi-funded project: Awaiting invoice. Project to be rephased in the January 2021 adjustment budget.	Ruberto Isaak
Total Ward 106	5		7 059 054	0		0	0	0%	3 134 054		
Multi-ward	l projects within Sub	council 5									
Urban Mana	gement										
Area Central											
CPX.0017698-F1	IT & AV Equipment - Subcouncil 5	3 CRR:WardAllocation	61 768	0		0	0	0%	61 768	Some orders placed, awaiting delivery in September 2020. Further orders to be placed.	Nomfundo Mdingi
CPX.0019137-F1	Ward Allocations FY21 - Subcouncil 5	3 CRR:WardAllocation	5 656	0		0	0	0%	5 656	Ward allocation projects identified. Control documents and reports submission to Subcouncils are in process. Reports to be submitted during the January 2021 adjustments budget approval.	Nomfundo Mdingi

WBS Element	Project Title	Fund	2020/21 Budget	Planned YTD Spend	Actual YTD Spend	YTD Varia	ance%	Spend	Anticipated Exp to 30 Jun '21	Comments by Responsible Person	Responsible Person
Transport											
Roads Infrastru	cture & Management										
CPX.0013218-F2 F	Rd Rehab:Bonteheuwel/Uitsig	4 NT USDG	500 000	0	()	0	0%	400 000	The tender has been cancelled due to local content requirements in terms of the Preferential Procurement Policy Framework Ac (PPPFA) requirements. Project rephased to outer years. Currently awaiting new professional service provider tender award in January 2021. Tenders will be advertised as soon as professional service provider is appointed.	Rohlandt
Human Settle	ements										
Housing Develo	ppment										
	ACSA Symphony Housing Project Construct	4 NT USDG	26 865 841	1 750 000	2 313 460	563	460	9%	26 865 841	Project ahead of schedule due to good contractor performance.	Douglas Norman
Spatial Plann	ing & Environment										
Urban Planning	& Design										
CPX.0012968-F2 E	Bonteheuwel/Bishop Lavis LAPI	1 EFF: 2	700 000	0	()	0	0%	700 000	Hard and Soft Landscaping Design Concepts for Bonteheuwel Town Centre (erf 100010) Upgrade is currently underway. A professional services term tender will be used to do the detailed design. Quotes for professional services received in August 2020.	
Total Multi-ward	projects within Subcouncil	15	28 133 265	1 750 000	2 313 46	563	460	8%	28 033 265		
Total Subcounc	il 5		64 770 058	2 750 000	5 940 060	3 190	060	9%	60 745 058		