

REPORT TO SUBCOUNCIL

1 ITEM NUMBER: To be inserted by secretariat 21SUB12/03/2023

2 SUBJECT / ONDERWERP / ISIHLOKO (G7196)

PROGRESSIVE CAPITAL EXPENDITURE: FEBRUARY 2023

INKCITHO-MALI YEMALI EYINKUNZI YOKUQHUBEKAYO: EYOMDUMBA 2023

PROGRESSIEWE KAPITAALBESTEDING: FEBRUARIE 2023

3 PURPOSE

Cumulative expenditure on Capital Budget projects which are coded for implementation within the boundaries of subcouncils is reported against latest budget provisions via monthly Progressive Capital Expenditure Reports, in ward format.

4 FOR DECISION BY

This report is submitted for information.

5 EXECUTIVE SUMMARY

Council's Progressive Capital Expenditure Report (PCER) is reported to Subcouncils on a monthly basis. Implementation progress on Capital Budget projects is reported against latest budget provisions. The February 2023 PCER, which outlines actual capital expenditure to date against approved budget, is attached to this report and submitted to your Subcouncil for information.

6 RECOMMENDATION

It is recommended that the attached progressive capital expenditure report as at the end of February 2023 be submitted to your Subcouncil for information and noting.

ISINDULULO

Kundululwe ukuba makungeniswe le ngxelo iqhotyoshelweyo yenkcitho-mali eyinkunzi yokuqhubekayo ukususela ekupheleni kwenyanga eyoMdumba 2023 kwibhungana lakho, ukwenzela ingcaciso nokuqwalaselwa.

AANBEVELING

Daar word aanbeveel dat die aangehegte verslag oor progressiewe kapitaalbesteding soos aan die einde van February 2023 ter inligting en vir kennisname aan u subraad voorgelê word.

7 DISCUSSION/CONTENTS

The annexure to this report lists progressive expenditure on Capital Budget items coded for implementation within the geographical area of the subcouncil, in ward format.

Annexure A represents the actual versus planned / budgeted spend to date for the SAP month-end for February 2023.

Annexure B represents the actual versus planned / budgeted spend on capital and operating Ward Allocations projects for the SAP month-end period for February 2023.

According to Section 10.4 of the Virement Policy (approved on 31 May 2022), all change requests for transfer within programmes will be reported to subcouncils on a monthly basis as part of the Progressive Capital Expenditure Report. Annexure C represents all budget shifts within programmes approved in terms of this Virement Policy during February 2023.

For ease of reference, a list of acronyms and abbreviations is reflected on Annexure D.

7.1 POPIA Compliance

It is confirmed that this report has been checked and considered for POPIA Compliance.

ANNEXURES

| Annexure A | Progressive Capital Expenditure Report - February 2023 |
|-------------|---|
| Annexure A1 | Multi-Ward projects within Area - February 2023 |
| Annexure B | Progressive Capital and Operating Expenditure on Ward Allocations - February 2023 |
| Annexure C | Budget shifts within Programmes - February 2023, where applicable |
| Annexure D | Acronyms and Abbreviations |

FOR FURTHER DETAILS CONTACT:

| NAME | Karen Fourie | Karen Fourie Digitally signed by Karen Fousie Date: 2022;03:09-09:2221 + 07007 |
|-----------------|------------------------------|--|
| CONTACT NUMBERS | (021) 400 3371 | |
| E-MAIL ADDRESS | karen.fourie@capetown.gov.za | |
| DIRECTORATE | Finance | |

| Carl Stroud Date: 2023.03.09 14:35:36 +02'00' | Comment: |
|---|----------|
| CHIEF FINANCIAL OFFICER or his nominee | |
| | |
| DATE | |

City of Cape Town: Progressive Capital Expenditure Report - 28 February 2023 Subcouncil 21

| WBS Element | Project Title | Fund | 2022/23 Budget | Planned YTD Spend | Actual YTD Spend | YTD Variance | % Spend | Anticipated Exp to 30 Jun '23 | Comments by Project Manager | Project Manager |
|------------------|---|----------------------|-------------------|-------------------------|------------------------|-----------------|---------|-------------------------------------|--|------------------------------|
| Ward 11 | | | | | | | | | | |
| Water & Sani | itation | | | | | | | | | |
| Distribution Ser | rvices | | | | | | | | | |
| CPX.0010643-F3 | Upgrade Rietvlei Sewer Pump Statio | n 3 BICL Sewer:Oos | 3 000 000 | 243 577 | 909 474 | 665 897 | 30% | 3 000 000 | Project is ahead of schedule due to good performance of the service provider. | SAREL BEETS |
| Community S | Services & Health | | | | | | | | | |
| Recreation & P | arks | | | | | | | | | |
| CPX.0030747-F1 | Aloe Park - Upgrade | 3 CRR:WardAllocation | 100 000 | 0 | 0 | 0 | 0% | 100 000 | Orders placed; awaiting delivery. | GCOBISA NCINANE |
| CPX.0030748-F1 | Lupin Street Park - Netball Court Refurb | 3 CRR:WardAllocation | 149 450 | 149 450 | 149 450 | 0 | 100% | 149 450 | Project completed. | GCOBISA NCINANE |
| CPX.0030781-F1 | Sarepta Community Hall - Sound Equipment | 3 CRR:WardAllocation | 50 000 | 0 | 0 | 0 | 0% | 50 000 | Project manager has received the quotation. The cost however exceeds the available budget. The project manager is in the process of discussing with the vendor. | IAN COMBRINK |
| Library & Inforn | nation Services | | | | | | | | | |
| CPX.0030197-F1 | Kuilsriver Library - Furniture | 3 CRR:WardAllocation | 29 960 | 29 960 | 29 959 | -1 | 100% | 29 960 | Project completed. | KATHLEEN LAISHLEY |
| CPX.0030198-F1 | PD Paulse Library - Furniture | 3 CRR:WardAllocation | 14 667 | 14 667 | 14 667 | 0 | 100% | 14 667 | Project completed. | KATHLEEN LAISHLEY |
| CPX.0030199-F1 | PD Paulse Library - Books | 3 CRR:WardAllocation | 14 933 | 14 933 | 14 933 | 0 | 100% | 14 933 | Project completed. | KATHLEEN LAISHLEY |
| City Health | | | | | | | | | | |
| C12.13109-F3 | Sarepta clinic - upgrade of TB area | 4 NT USDG | 2 878 664 | 2 878 664 | 2 065 187 | -813 477 | 72% | 2 135 475 | The clinic extension has been completed. Further minor installations in the new area to be done, orders to be placed in March 2023. Projected savings to be reprioritised to other priority projects within the directorate. | MOGAMAT SHAKIER HARRIS |

Wednesday, 08 March 2023 Prepared by Finance: Capital Budget

| WBS Element | Project Title | Fund | 2022/23 Budget | Planned YTD Spend | Actual YTD Spend | YTD Variance | % Spend | Anticipated Exp to 30 Jun '23 | Comments by Project Manager | Project Manager |
|-----------------|--|----------------------|-------------------|-------------------------|------------------------|-----------------|---------|-------------------------------------|---|--------------------|
| Urban Mobilit | у | | | | | | | | | |
| Roads Infrastru | cture Management | | | | | | | | | |
| CPX.0030437-F1 | Traffic Calming - Sipres Street | 3 CRR:WardAllocation | 200 000 | 0 | 0 | 0 | 0% | 200 000 | Project in construction stage. works have been completed, final measurement and payment to be conclude in March 2023. | LUNATI MFUBESI |
| | Sidewalk Construction - Planeet Street | 3 CRR:WardAllocation | 200 000 | 0 | 0 | 0 | 0% | 200 000 | Project in construction stage. Works have been completed, final measurement and payment to be conclude in March 2023. | LUNATI MFUBESI |
| Safety & Secu | urity | | | | | | | | | |
| Metropolitan Po | lice Services | | | | | | | | | |
| CPX.0020214-F2 | CCTV MVSA - Kuisriver CBD | 1 EFF: 2 | 3 000 000 | 0 | 339 063 | 339 063 | 11% | 3 000 000 | Some items delivered earlier than anticipated due to stock availability. Further orders placed; awaiting delivery. | CHRIS MOLLER |
| Total Ward 11 | | | 9 637 674 | 3 331 251 | 3 522 732 | 191 481 | 37% | 8 894 485 | | |
| Ward 14 | | | | | | | | | | |
| Office of the 0 | City Manager | | | | | | | | | |
| Legal Services | | | | | | | | | | |
| CPX.0014944-F1 | Construct Court: Blue Downs | 1 EFF: 2 | 2 191 337 | 794 105 | 0 | -794 105 | 0% | 2 191 337 | The finalisation of the vendor's Architectural Stage 3 report took longer than anticipated, which has since been resolved. Orders for professional services have been placed. | TANIA NOLAND |
| Water & Sanit | tation | | | | | | | | | |
| Technical Servi | ces: W & S | | | | | | | | | |
| CPX.0029316-F1 | Depot: Melton Rose (Upgrade) | 1 EFF | 2 500 000 | 1 500 000 | 0 | -1 500 000 | 0% | 2 500 000 | Client has approved the scope and quote. Internal approvals currently in process. The purchase order will be created in March 2023. | SENTON NAIDOO |

| WBS Element | Project Title | Fund | 2022/23 Budget | Planned YTD Spend | Actual YTD Spend | YTD Variance | % Spend | Anticipated Exp to 30 Jun '23 | Comments by Project Manager | Project Manager |
|------------------|------------------------------------|----------------------|-------------------|-------------------------|------------------------|-----------------|---------|-------------------------------------|---|----------------------|
| Distribution Ser | vices | | | | | | | | | |
| C14.86001-F1 | Penhill Sewer Installation | 1 EFF | 523 060 | 0 | 0 | 0 | 0% | 523 060 | Project completed. Provision made for payment of consultant after mediation process completed. | |
| Community S | Services & Health | | | | | | | | | |
| Recreation & Pa | arks | | | | | | | | | |
| CPX.0030512-F1 | Zwelethu Park - Upgrade | 3 CRR:WardAllocation | 30 000 | 30 000 | 0 | -30 000 | 0% | 30 000 | Project delayed due to specifications being finalised later than anticipated, however requisition has been created. | GCOBISA NCINANE |
| CPX.0030514-F1 | Happy Valley Park - Upgrade | 3 CRR:WardAllocation | 40 000 | 40 000 | 39 465 | -535 | 99% | 39 466 | Project completed. Minor savings realised. | GCOBISA NCINANE |
| CPX.0034589-F1 | Azania Park - Gym Equipment | 3 CRR:WardAllocation | 30 000 | 0 | 0 | 0 | 0% | 30 000 | Purchase requisition created for installation of gym equipment. Orders to be placed in March 2023. | GCOBISA NCINANE |
| Library & Inform | nation Services | | | | | | | | | |
| CPX.0030594-F1 | Melton Rose Library - Furniture | 3 CRR:WardAllocation | 59 678 | 59 678 | 59 678 | 0 | 100% | 59 678 | Project completed. | KATHLEEN LAISHLEY |
| Urban Mobilit | ty | | | | | | | | | |
| Roads Infrastru | cture Management | | | | | | | | | |
| CPX.0030414-F1 | Traffic Calming - Ward 14 | 3 CRR:WardAllocation | 560 000 | 150 000 | 0 | -150 000 | 0% | 560 000 | Project initially delayed in finalising the works project process. Contractor being appointed, completion planned for April 2023. | LUNATI MFUBESI |
| CPX.0030696-F1 | Albert Philander Street - Bollards | 3 CRR:WardAllocation | 50 000 | 0 | 0 | 0 | 0% | 50 000 | In the process of appointing a Contractor. Budget will be spend and it is planned to have the works by April 2023. | LUNATI MFUBESI |
| CPX.0030697-F1 | Neethling Hof Street - Bollards | 3 CRR:WardAllocation | 50 000 | 0 | 0 | 0 | 0% | 50 000 | In the process of appointing a Contractor. Budget will be spend and it is planned to have the works by April 2023. | LUNATI MFUBESI |

| WBS Element Project | Title | Fund | 2022/23 Budget | Planned YTD Spend | Actual YTD Spend | YTD Variance | % Spend | Anticipated Exp to 30 Jun '23 | Comments by Project Manager | Project Manager |
|--|---------------------|----------------------|-------------------|-------------------------|------------------------|-----------------|---------|-------------------------------------|--|--------------------|
| Human Settlements | | | | | | | | | | |
| Housing Development CPX.0016039-F1 Penhill Hou | sing Project (PGWC) | 4 NT USDG | 30 188 536 | 22 325 378 | 25 175 681 | 2 850 303 | 83% | 30 188 536 | This is a Western Cape Government project where USDG funding is provided in terms of an MOA. Due to the dire need to develop housing at Penhill, the WCG has prioritised the installation of bulk engineering services. Construction of external bulk services to support the development is progressing. Project is ahead of schedule due to good contractor performance. | KAMIEL VELLOO |
| Total Ward 14 | | | 36 222 611 | 24 899 161 | 25 274 824 | 375 663 | 70% | 36 222 077 | | |
| Ward 16 | | | | | | | | | | |
| Community Services | & Health | | | | | | | | | |
| Recreation & Parks CPX.0030778-F1 La Rochelle | e Park - Upgrade | 3 CRR:WardAllocation | 250 000 | 100 000 | 83 917 | -16 083 | 34% | 250 000 | Contract agreement numbers for tender 210G/21/22 for wooden equipment are currently being finalised and technical issues resolved and loaded onto SAP system, which took longer than anticipated. However, orders placed; awaiting delivery. | UNATHI KAFILE |
| CPX.0030784-F1 Loskopdam | Park - Upgrade | 3 CRR:WardAllocation | 350 000 | 80 000 | 239 700 | 159 700 | 68% | 350 000 | 5 Side surface construction is completed earlier than anticipated, Order placed for park furniture, awaiting delivery. | UNATHI KAFILE |
| Urban Mobility | | | | | | | | | | |
| Roads Infrastructure Man | agement | | | | | | | | | |
| CPX.0030415-F1 Traffic Calm | _ | 3 CRR:WardAllocation | 270 000 | 50 000 | 0 | -50 000 | 0% | 270 000 | Project initially delayed in finalising the works project process. Contractor being appointed, completion planned for April 2023. | LUNATI MFUBESI |
| Total Ward 16 | | | 870 000 | 230 000 | 323 617 | 93 617 | 37% | 870 000 | | |

| WBS Element | Project Title | Fund | 2022/23 Budget | Planned YTD Spend | Actual YTD Spend | YTD Variance | % Spend | Anticipated Exp to 30 Jun '23 | Comments by Project Manager | Project Manager |
|-----------------------------------|---------------------------------------|----------------------|-------------------|-------------------------|------------------------|-----------------|---------|-------------------------------------|---|--------------------|
| Ward 17 | | | | | | | | | | |
| Community S | Services & Health | | | | | | | | | |
| Recreation & Pa | arks | | | | | | | | | |
| CPX.0034683-F1 | Tuscany South Park - Gym Equipment | 3 CRR:WardAllocation | 115 000 | 0 | 0 | 0 | 0% | 115 000 | Orders placed for outdoor gym equipment and rubber matting. Contractor on site for installation of outdoor gym equipment. | UNATHI KAFILE |
| CPX.0034720-F1 | Simonsberg Park - Gym Equipment | 3 CRR:WardAllocation | 115 000 | 0 | 0 | 0 | 0% | 115 000 | Orders placed for gym equipment; awaiting delivery. | UNATHI KAFILE |
| Urban Mobilit | ty | | | | | | | | | |
| Roads Infrastru | cture Management | | | | | | | | | |
| CPX.0030728-F1 | Sidewalk Construction - Ward 17 | 3 CRR:WardAllocation | 465 000 | 100 000 | 0 | -100 000 | 0% | 465 000 | Project in construction stage. works have been completed, final measurement and payment to be conclude in March 2023. Variance due to outstanding invoice, project manager is following up. | LUNATI MFUBESI |
| Human Settle | ements | | | | | | | | | |
| Housing Develor CPX.0008063-F1 | • | 4 NT USDG | 2 598 802 | 600 623 | 335 297 | -265 326 | 13% | 2 598 802 | A negative variance exists due to the outstanding invoice for February 2023 that is in the process of being vetted. The invoice will be processed in Marcl 2023. | JAARSVELD |
| Total Ward 17 | | | 3 293 802 | 700 623 | 335 297 | -365 326 | 10% | 3 293 802 | | |

| WBS Element Project Title | Fund | 2022/23 Budget | Planned YTD Spend | Actual YTD Spend | YTD Variance | % Spend | Anticipated Exp to 30 Jun '23 | Comments by Project Manager | Project Manager |
|--|----------------------|-------------------|-------------------------|------------------------|-----------------|---------|-------------------------------------|---|--------------------|
| Ward 19 | | | | | | | | | |
| Community Services & Health | | | | | | | | | |
| Recreation & Parks | | | | | | | | | |
| CPX.0030749-F1 Isabel Park - Upgrade | 3 CRR:WardAllocation | 200 000 | 40 000 | 0 | -40 00 | 0 0% | 200 000 | Contract agreement numbers for tender 210G/21/22 for wooden equipment are currently being finalised and technical issues resolved and loaded onto SAP system, which took longer than anticipated. However, orders placed; awaiting delivery. | GCOBISA NCINANE |
| Urban Mobility | | | | | | | | | |
| Roads Infrastructure Management | | | | | | | | | |
| CPX.0030438-F1 Traffic Calming - Ward 19 | 3 CRR:WardAllocation | 70 000 | 0 | 0 | (| 0 0% | 70 000 | Contractor being appointed, completion planned for April 2023. | LUNATI MFUBESI |
| Transport Infrastructure Implementation | | | | | | | | | |
| CPX.0019547-F1 Wesbank PTI Upgrade | 4 NT PTNG | 200 000 | 50 000 | 0 | -50 00 | 0 0% | 200 000 | Negative variance due to a delay in the appointment and briefing of the service provider. This project will be implemented using contract number 385C/2016/17. The conceptual designs process has been completed. A steering committee was established to address the possible eviction of illegal occupants. A process of clearing the site was initiated through legal. The legal process is ongoing. All items have to be addressed before preliminary designs can commence. The Eviction process ongoing update will be requested from legal. | OHLSON |
| Total Ward 19 | | 470 000 | 90 000 | 0 | -90 00 | 0 0% | 470 000 | | |

| WBS Element | Project Title | Fund | 2022/23 Budget | Planned YTD Spend | Actual YTD Spend | YTD Variance | % Spend | Anticipated Exp to 30 Jun '23 | Comments by Project Manager | Project Manager |
|------------------|---|----------------------|-------------------|-------------------------|------------------------|-----------------|---------|-------------------------------------|--|-----------------------|
| Ward 108 | | | | | | | | | | |
| Community S | Services & Health | | | | | | | | | |
| Recreation & P | arks | | | | | | | | | |
| CPX.0015424-F1 | Bardale Multi-purpose centre Mfuleni | 2 Revenue: Insurance | 4 326 927 | 4 326 927 | 4 296 721 | -30 206 | 99% | 4 326 927 | Practical completion has been achieved. Awaiting invoice for contract price adjustment. | SERAJ ABRAHAMS |
| CPX.0030761-F1 | Bardale Community Hall - S&R Equipment | 3 CRR:WardAllocation | 20 000 | 0 | 0 | 0 | 0% | 20 000 | Project to commence when tender 154G/2021/22 for recreation equipment is available, which is anticipated to be available in March 2023. | IAN COMBRINK |
| Human Settle | ements | | | | | | | | | |
| Informal Settler | ments | | | | | | | | | |
| CPX.0022269-F1 | Inf Settlem Upgr: Sondela - Mfuleni | 4 NT ISUPG | 17 000 000 | 5 666 666 | 9 593 255 | 3 926 589 | 56% | 17 000 000 | Contractor is currently onsite to commence with earth works. Invoice received and processed earlier than anticipated. | RANDELL MARINUS |
| Housing Develo | opment | | | | | | | | | |
| CPX.0014608-F2 | Aloe Ridge Housing Project | 4 NT USDG | 3 800 000 | 2 012 430 | 1 484 906 | -527 524 | 39% | 3 800 000 | Consultants have been appointed and work has commenced. February 2023 invoice is outstanding. Project manager is following up on any outstanding invoices. | |
| CPX.0034221-F1 | Bardale 4C - site rehabilitation | 4 NT USDG | 6 000 000 | 4 000 000 | 3 284 976 | -715 024 | 55% | 6 000 000 | Invoices for February 2023 is outstanding. The project manager is following up on outstanding invoices. | IAN QUINTUS WELMAN |

| WBS Element | Project Title | Fund | 2022/23 Budget | Planned YTD Spend | Actual YTD Spend | YTD Variance | % Spend | Anticipated Exp to 30 Jun '23 | Comments by Project Manager | Project Manager |
|----------------|---|-----------|-------------------|-------------------------|------------------------|-----------------|---------|-------------------------------------|--|-----------------------|
| Spatial Plani | ning & Environment | | | | | | | | | |
| Urban Regene | ration | | | | | | | | | |
| CPX.0020289-F1 | Mfuleni Hives Rehabilitation | 1 EFF: 2 | 1 000 000 | 100 000 | 0 | -100 000 | 0% | 1 000 000 | Originally tender 135C/2021/22 was going to be utilised for work to be done however when the department realised that the tender processes were delayed, a transversal request to use tender 375C/2018/19 was submitted and approved. Subsequent to that, the department's own tender 135C/2021/22 became available in January 2023 which was the preferred procurement vehicle. The work brief has been submitted to the professional services provider in order for them to generate a quote for the work to be concluded, which is expected to be received in March 2023. | a A VUTULA I |
| Total Ward 108 | | | 32 146 927 | 16 106 023 | 18 659 856 | 2 553 833 | 58% | 32 146 927 | | |
| Ward 109 | | | | | | | | | | |
| Water & San | itation | | | | | | | | | |
| Bulk Services | | | | | | | | | | |
| C12.86059-F1 | Macassar WWTW Extension | 1 EFF | 2 000 000 | 0 | 0 | 0 | 0% | 2 000 000 | Multi-funded project: Project is ahead of schedule due to good performance of the service provider and project management. | CHRISTOPHER NORMAN |
| C12.86059-F2 | Macassar WWTW Extension | 4 NT USDG | 10 000 000 | 5 000 000 | 7 955 676 | 2 955 676 | 80% | 10 000 000 | Multi-funded project: Project is ahead of schedule due to good performance of the service provider and project management. | CHRISTOPHER NORMAN |
| CPX.0007929-F1 | Zandvliet WWTW: Prim Treatment & Sludge | 1 EFF | 102 607 549 | 60 888 241 | 89 101 066 | 28 212 825 | 87% | 102 607 549 | Multi-funded project: Project is ahead of schedule due to good performance of the service provider and project management. | |
| CPX.0007929-F2 | Zandvliet WWTW: Prim Treatment & Sludge | 4 NT USDG | 42 409 988 | 42 409 988 | 36 000 000 | -6 409 988 | 85% | 42 409 988 | Multi-funded project: Project is ahead of schedule due to good performance of the service provider and project management. | |
| Wednesday 08 N | March 2022 | | | D | 9 of 12 | | | | Prenared by Finance | · Conital Budget |

| WBS Element | Project Title | Fund | 2022/23 Budget | Planned YTD Spend | Actual YTD Spend | YTD Variance | % Spend | Anticipated Exp to 30 Jun '23 | Comments by Project Manager | Project Manager |
|----------------|---|-----------|-------------------|-------------------------|------------------------|-----------------|---------|-------------------------------------|--|-----------------------|
| CPX.0007929-F3 | Zandvliet WWTW: Prim Treatment & Sludge | 1 EFF: 2 | 71 192 451 | 26 392 451 | 5 555 820 | -20 836 631 | 8% | 71 192 451 | Multi-funded project: Project is ahead of schedule due to good performance of the service provider and project management. | CHRISTOPHER NORMAN |
| CPX.0014007-F1 | Zandvliet Plant Re-use (50ML) | 1 EFF | 12 100 000 | 5 600 000 | 5 796 499 | 196 499 | 48% | 12 100 000 | The project is ahead of schedule due to good performance of the service provider and project management. The Faure New Water Scheme (Zandvliet 70MLD wastewater re-use) project comprises the following components & sub-projects:1.Design of treatment works (Mechanical & Electrical) and civil works at Zandvliet WWTW, and Faure WTP & Zandvliet to Faure delivery pipeline2.Treatment works (Mechanical & Electrical) and civil works at Zandvliet WWTW and Faure WTP construction:3.Zandvliet to Faure delivery pipeline (supply and la) | |
| CPX.0016674-F1 | Macassar Flood Alleviation | 4 NT USDG | 1 500 000 | 870 751 | 698 039 | -172 712 | 47% | 1 500 000 | Multi-funded project: Project is behind schedule due to the wayleaves approval being received late, which have resulted in the delay in finalising the hydraulic modelling. | HANIYYAH JACOBS |
| CPX.0016674-F2 | Macassar Flood Alleviation | 1 EFF | 3 000 000 | 0 | 0 | 0 | 0% | 3 000 000 | Multi-funded project: Project is behind schedule due to the wayleaves approval being received late, which have resulted in the delay in finalising the hydraulic modelling. | HANIYYAH JACOBS |
| Technical Serv | ices: W & S | | | | | | | | | |
| CPX.0029600-F1 | Treated Effluent Re-Use: Zandvliet Link | 1 EFF | 17 271 596 | 4 588 002 | 3 602 | -4 584 400 | 0% | 15 271 596 | Orders have been placed. Works project allocation for first section of pipeline is underway. Awaiting wayleave approval from Provincial government Western Cape. Project manager has escalated the challenge. | JUANE BRITS |
| CPX.0029929-F1 | Treated Effluent Re-Use: Zandvliet PS | 1 EFF | 2 308 038 | 249 994 | 167 992 | -82 002 | 7% | 2 308 038 | The project is on schedule. However, the payment certificate was received after month-end and in the process of being vetted in March 2023. | WENDELL LEWIS |

| WBS Element | Project Title | Fund | 2022/23 Budget | Planned YTD Spend | Actual YTD Spend | YTD Variance | % Spend | Anticipated Exp to 30 Jun '23 | Comments by Project Manager | Project Manager |
|------------------|--|----------------------|-------------------|-------------------------|------------------------|-----------------|---------|-------------------------------------|---|---------------------|
| Community S | ervices & Health | | | | | | | | | |
| Recreation & Pa | arks | | | | | | | | | |
| CPX.0018558-F1 | Macassar Old Hall - Bowling Fac Upgr | 3 CRR:WardAllocation | 270 000 | 30 000 | 269 926 | 239 926 | 100% | 269 927 | Project completed. Minor savings realised. | THEO BOOYSEN |
| CPX.0030556-F1 | Bridge Park - Upgrade | 3 CRR:WardAllocation | 30 000 | 30 000 | 0 | -30 000 | 0% | 30 000 | Contract agreement numbers for tender 210G/21/22 for wooden equipment are currently being finalised and technical issues resolved and loaded onto SAP system, which took longer than anticipated, awaiting quotation thereafter order will be placed in March 2023. | SIMFUMENE MAMANE |
| CPX.0030584-F1 | Johannesburg Park - Upgrade | 3 CRR:WardAllocation | 30 000 | 30 000 | 19 584 | -10 416 | 65% | 28 496 | Site meeting date received later than anticipated, however vendor is on site with the installation of gym equipment. Savings to be realised. | MAMANE |
| Urban Mobilit | 'y | | | | | | | | | |
| Roads Infrastru | cture Management | | | | | | | | | |
| CPX.0030478-F1 | Traffic Calming - Mandela Road | 3 CRR:WardAllocation | 60 000 | 0 | 0 | 0 | 0% | 60 000 | Contractor being appointed, completion planned for April 2023. | LUNATI MFUBESI |
| Transport Infras | structure Implementation | | | | | | | | | |
| | Macassar Public Transport Interchange | 4 NT PTNG | 200 000 | 50 000 | 0 | -50 000 | 0% | 200 000 | PSP has been appointed through 385C/2016/17. The scoping of the project is taking longer than anticipated due to capacity constraints A briefing session with the consultants is planned for March 2023. | |
| Safety & Secu | urity | | | | | | | | | |
| Metropolitan Po | lice Services | | | | | | | | | |
| CPX.0030570-F1 | CCTV/PTZ Cameras - Ward 109 | 3 CRR:WardAllocation | 200 000 | 0 | 0 | 0 | 0% | 200 000 | Orders placed; awaiting delivery. | JEAN HESQUA |
| Human Settle | ments | | | | | | | | | |
| Informal Settlen | nents | | | | | | | | | |
| | Informal Settlements Upgrade:Deep Freeze | 4 NT ISUPG | 11 456 282 | 9 757 981 | 11 392 908 | 1 634 927 | 99% | 11 456 282 | Project progressing ahead of schedule due to good contractors performance. | |
| Wednesday, 08 M | arch 2023 | | | Page 1 | 0 of 12 | | | | Prepared by Finance: | : Capital Budget |

| WBS Element | Project Title | Fund | 2022/23 Budget | Planned YTD Spend | Actual YTD Spend | YTD Variance | % Spend | Anticipated Exp to 30 Jun '23 | Comments by Project Manager | Project Manager |
|-------------------|-------------------------------------|----------------------|-------------------|-------------------------|------------------------|-----------------|---------|-------------------------------------|--|-------------------------|
| Housing Develo | pment | | | | | | | | | |
| CPX.0005674-F1 | Macassar BNG Housing Project | 4 NT USDG | 46 000 000 | 25 500 000 | 22 996 941 | -2 503 059 | 50% | 46 000 000 | Project is in the civils construction phase. Negative variance due to unde performance by contractor. Remedial plan have been implemented. | IAN QUINTUS r WELMAN |
| Total Ward 109 | | | 322 635 904 | 181 397 408 | 179 958 054 | -1 439 354 | 56% | 320 634 327 | | |
| Ward 921 | | | | | | | | | | |
| Corporate Sea | rvices | | | | | | | | | |
| Citizen Interface | 9 | | | | | | | | | |
| CPX.0014347-F1 | Upgrade of Security - Area East FY2 | 23 1 EFF: 2 | 835 363 | 835 363 | 251 927 | -583 436 | 30% | 835 363 | The process of sourcing quotations took longer than anticipated. Orders have since been placed; awaiting delivery and installation. The quotations received for security hardening measures throughout Area East were lower than anticipated, resulting in savings, which are available to be reprioritised to other priority projects once they are identified. | DEAN MURRAY |
| CPX.0034680-F1 | Branded Gazebos - SC21 | 3 CRR:WardAllocation | 37 317 | 0 | 0 | 0 | 0% | 37 317 | Orders have been placed; awaiting delivery. | LORRAINE FROST |
| Water & Sanit | tation | | | | | | | | | |
| Technical Service | ces: W & S | | | | | | | | | |
| CPX.0029990-F1 | Treated Effluent Re-Use: Kuilsriver | 1 EFF | 176 600 | 176 600 | 163 373 | -13 227 | 93% | 176 600 | The project is on schedule. However, the payment certificate was received after month-end and in the process of being vetted in March 2023. | WENDELL LEWIS |

| WBS Element Project Title | Fund | 2022/23 Budget | Planned YTD Spend | Actual YTD Spend | YTD Variance | % Spend | Anticipated Exp to 30 Jun '23 | Comments by Project Manager | Project Manager |
|---|-----------|-------------------|-------------------------|------------------------|-----------------|---------|-------------------------------------|---|-----------------------|
| Urban Mobility | | | | | | | | | |
| Transport Infrastructure Implementation | | | | | | | | | |
| CPX.0011160-F1 Kuils River Ph2 NMT | 4 NT PTNG | 3 435 402 | 834 374 | 812 192 | -22 182 | 24% | 3 435 402 | The fee proposal from PSP has been reviewed and PO has been created. Project is currently at BEC stage and the first BEC meeting took place 22 November 2022. The clarification letters has been sent out and the responses have been received. Variance due to invoice coming in lower than anticipated. | MANDISI SIKOLO |
| Human Settlements | | | | | | | | | |
| Housing Development CPX.0014611-F2 Nooiensfontein Housing Project | 4 NT USDG | 5 000 000 | 968 753 | 1 469 757 | 501 004 | 29% | 5 000 000 | Project ahead of schedule due good consultant performance. Project is in the detailed design phase. | IAN QUINTUS WELMAN |
| Total Ward 921 | | 9 484 682 | 2 815 090 | 2 697 249 | -117 841 | 28% | 9 484 682 | | |
| Total Subcouncil 21 | | 414 761 600 | 229 569 556 | 230 771 629 | 1 202 073 | 56% | 412 016 300 | | |

City of Cape Town: Progressive Capital Expenditure Report - 28 February 2023 Multi-ward projects within Area East

| WBS Element | Project Title | Fund | 2022/23 Current Budget | Planned YTD Spend | Actual YTD Spend | YTD Variance | Anticipated Exp to 30 Jun '23 | Comments by Project Manager | Project Manager |
|----------------|--|-------------|------------------------------|-------------------------|------------------------|-----------------|-------------------------------------|---|--------------------------------|
| Economic Gr | owth | | | | | | | | |
| Enterprise | & Investment | | | | | | | | |
| CPX.0014330-F1 | Trading Plan Infrastruc Developm E FY23 | 1 EFF: 2 | 628 276 | 166 471 | 524 367 | 357 896 | 628 276 | Orders placed for various professional services; work in progress. Some work was completed earlier than anticipated due to good contractor performance. | SERGIO DEWALD FLEDERMAUS |
| CPX.0030857-F1 | Business Supp Infra Dev Area East FY | 23 1 EFF: 2 | 1 070 474 | 132 538 | 299 667 | 167 129 | 1 070 474 | Various infrastructure development works completed earlier than anticipated due to good contractor performance. Further orders placed; work in progress. | SERGIO DEWALD FLEDERMAUS |
| Water & Sani | tation | | | | | | | | |
| Bulk Service | es | | | | | | | | |
| CPX.0029948-F1 | Table Mountain Group Aquifer: Steenbras | 1 EFF | 51 000 000 | 19 827 027 | 16 298 526 | -3 528 501 | 51 000 000 | The project is behind schedule due to the drilling which was halted as a result of the expiry of Contract 122Q/2017/18. Awaiting a resolution of litigation against the award of Tender 285Q/2020/21 (replacement drilling term tender). Completion of drilling of 4 boreholes anticipated to commence in April 2023 under 285Q. Civil works under Tender 311Q/2020/21 (replacement civil works term tender), to proceed. | |
| CPX.0029949-F1 | Table Mountain Group Aquifer: Nuweberg | 1 EFF | 500 000 | 100 000 | 500 000 | 400 000 | 500 000 | Project is completed. | DAVID ALLPASS |
| Community S | Services & Health | | | | | | | | |
| Library & Ir | nformation Services | | | | | | | | |
| CPX.0029060-F1 | Books, Periodicals & Subs East FY23 | 2 Revenue | 1 662 240 | 1 334 549 | 1 098 582 | -235 967 | 1 662 240 | Multi-funded project: 147G/2021/22 tender issues has been resolved. Orders placed and awaiting delivery. Not all orders placed were delivered as planned. Further orders to be placed. | PHILLIPUS VAN DER WALT |

| WBS Element | Project Title | Fund | 2022/23 Current Budget | Planned YTD Spend | Actual YTD Spend | YTD Variance | Anticipated Exp to 30 Jun '23 | Comments by Project Manager | Project Manager |
|----------------|-------------------------------------|-----------|------------------------------|-------------------------|------------------------|-----------------|-------------------------------------|--|---------------------------|
| CPX.0029060-F2 | Books, Periodicals & Subs East FY23 | 1 EFF: 2 | 113 062 | 79 142 | 59 570 | -19 572 | 113 062 | Multi-funded project: 147G/2021/22 tender issues has been resolved. Orders placed and awaiting delivery. Not all orders placed were delivered as planned. Further orders to be placed. | PHILLIPUS VAN DER WALT |
| City Health | | | | | | | | | |
| CPX.0011560-F1 | National Core Standards - East FY20 | 4 NT USDG | 0 | 0 | -317 998 | -317 998 | 0 | Credit reversal. | CARALYN ANN WHEELER |
| CPX.0011572-F1 | National Core Standards - East FY23 | 4 NT USDG | 2 000 000 | 1 000 000 | 0 | -1 000 000 | 2 000 000 | Multi-funded project: The finalisation of specifications took longer than anticipated. Project to commence in March 2023. | CARALYN ANN WHEELER |
| CPX.0011572-F2 | National Core Standards - East FY23 | 1 EFF: 2 | 1 150 413 | 1 150 413 | 661 367 | -489 046 | 1 150 413 | Multi-funded project: The finalisation of specifications took longer than anticipated. Project to commence in March 2023. | CARALYN ANN WHEELER |
| CPX.0028998-F1 | Security Upgrades - East FY23 | 1 EFF: 2 | 2 250 000 | 1 500 000 | 2 136 524 | 636 524 | 2 250 000 | Multi-funded project: Some installation was completed earlier than anticipated. | CARALYN ANN WHEELER |
| CPX.0028998-F2 | Security Upgrades - East FY23 | 4 NT USDG | 2 250 000 | 2 240 704 | 2 240 705 | 1 | 2 250 000 | Multi-funded project: Some installation was completed earlier than anticipated. | CARALYN ANN WHEELER |
| Urban Mobilit | ty | | | | | | | | |
| Roads Infra | structure Management | | | | | | | | |
| CPX.0019687-F2 | Traffic Calming East FY23 | 1 EFF: 2 | 945 100 | 175 000 | 849 313 | 674 313 | 945 100 | Project packages submitted to the RIM district offices. Tender 142Q/2019/20 to be utilised for Traffic Calming and Footways. Invoice processed earlier than anticipated. | NOBESUTHU NYATI |

| WBS Element | Project Title | Fund | 2022/23 Current Budget | Planned YTD Spend | Actual YTD Spend | YTD Variance | Anticipated Exp to 30 Jun '23 | Comments by Project Manager | Project Manager |
|--------------------------------|--|----------------------|------------------------------|-------------------------|------------------------|-----------------|-------------------------------------|--|---------------------|
| Transport II CPX.0007859-F1 | nfrastructure Implementation Road Constr:Saxdowns Rd:Lngvrwch- VanRbck | 3 CRR: CongestRelief | 2 600 419 | 1 169 655 | 637 424 | -532 231 | 2 600 419 | Detail design completed. Negative variance due to the February invoice being received after month-end. It is now being vetted for payment in March 2023. The advertising of the construction tender was delayed while waiting for certainty concerning a property acquisition process. Construction will only commence in 2023/24 financial year. Uncommitted funds on budget to be utilized for property acquisition payment for ERF 1375, PSP fees with respect to procurement and the streetlighting design as well as surveying services for SG diagram. | TASHMAH RAMBALI |
| CPX.0022726-F1 | NMT Impr: Area-wide Khayelitsha | 4 NT PTNG-BFI | 750 000 | 750 000 | 265 000 | -485 000 | 750 000 | Multi-funded project: Negative variance due to fee proposal taking longer than anticipated. Budget to be utilised for professional services via tender 206C/2020/21. Fee proposal received and purchase order created. | MANDISI SIKOLO |
| CPX.0022726-F2 | NMT Impr: Area-wide Khayelitsha | 4 NT PTNG | 1 312 975 | 200 000 | 81 529 | -118 471 | 1 312 975 | Multi-funded project: Negative variance due to fee proposal taking longer than anticipated. Budget to be utilised for professional services via tender 206C/2020/21. Fee proposal received and purchase order created. | MANDISI SIKOLO |
| Human Settle | ments | | | | | | | | |
| Public Hous | sing | | | | | | | | |
| CPX.0019891-F2 | Area East - Services (Elec) FY22 | 3 CRR: Soc Hous Dev | 0 | 0 | 0 | 0 | 0 | Not applicable to reporting period. | TIVANI HLONGWANE |
| CPX.0020033-F1 | Area East - Services (Elec) FY23 | 1 EFF: 2 | 4 082 692 | 0 | 0 | 0 | 4 082 692 | Multi-funded project: Project execution will commence in March 2023. | FUNDISWA PUPUMA |
| CPX.0020033-F3 | Area East - Services (Elec) FY23 | 3 CRR: Soc Hous Dev | 393 517 | 0 | 0 | 0 | 393 517 | Multi-funded project: Project execution will commence in March 2023. | FUNDISWA PUPUMA |

| WBS Element | Project Title | Fund | 2022/23 Current Budget | Planned YTD Spend | Actual YTD Spend | YTD Variance | Anticipated Exp to 30 Jun '23 | Comments by Project Manager | Project Manager |
|----------------|--------------------------------------|---------------------|------------------------------|-------------------------|------------------------|-----------------|-------------------------------------|---|--------------------|
| CPX.0020034-F1 | Area East - Ext (Roofing) FY23 | 1 EFF: 2 | 6 634 822 | 0 | 0 | 0 | 6 634 822 | Construction contract 229Q/2020/21 is active. However, project construction will be implemented once PH PSP contract 109C/2020/21 is in place. 109C/2020/21 is delayed until March 2023. Construction is estimated to commence in March 2023 and should be completed by June 2023. | FUNDISWA PUPUMA |
| CPX.0020034-F3 | Area East - Ext (Roofing) FY23 | 3 CRR: Soc Hous Dev | 1 413 188 | 21 833 | 0 | -21 833 | 1 413 188 | Construction contract 229Q/2020/21 is active. However, project construction will be implemented once PH PSP contract 109C/2020/21 is in place. Tender 109C/2020/21 is delayed until March 2023 and is taking longer than anticipated. Construction is estimated to commence in March 2023 and should be completed by June 2023. | FUNDISWA PUPUMA |
| CPX.0020035-F1 | Area East - Ext (Staircases) FY23 | 1 EFF: 2 | 0 | 0 | 0 | 0 | 0 | Not applicable to reporting period. | FUNDISWA PUPUMA |
| CPX.0020106-F1 | Area East - Ext (Components) FY23 | 1 EFF: 2 | 4 082 692 | 1 250 000 | 0 | -1 250 000 | 4 082 692 | Project initially delayed due to challenges experienced with the appointment of a PSP. Project has since commenced in February 2023 and should be completed by June 2023. First invoice is expected end of March 2023. | FUNDISWA PUPUMA |
| CPX.0020107-F1 | Area East - Ext (Painting) FY23 | 1 EFF: 2 | 0 | 0 | 0 | 0 | 0 | Not applicable to reporting period. | FUNDISWA PUPUMA |
| CPX.0020108-F1 | Area East - Services (Plumbing) FY23 | 1 EFF: 2 | 0 | 0 | 0 | 0 | 0 | Not applicable to reporting period. | FUNDISWA PUPUMA |
| CPX.0020109-F1 | Area East - Ext (Fencing) FY23 | 1 EFF: 2 | 2 041 346 | 950 000 | 0 | -950 000 | 2 041 346 | Project initially delayed due to challenges experienced with the appointment of a PSP. Project execution will commence in March 2023. | FUNDISWA PUPUMA |
| CPX.0020110-F1 | Area East - Ext (Civils) FY23 | 1 EFF: 2 | 465 473 | 465 473 | 465 473 | 0 | 465 473 | Multi-funded project: Project completed. | FUNDISWA PUPUMA |
| CPX.0020110-F3 | Area East - Ext (Civils) FY23 | 3 CRR: Soc Hous Dev | 738 886 | 738 886 | 738 886 | 0 | 738 886 | Multi-funded project: Project completed. | FUNDISWA PUPUMA |

| WBS Element | Project Title | Fund | 2022/23 Current Budget | Planned YTD Spend | Actual YTD Spend | YTD Variance | Anticipated Exp to 30 Jun '23 | Comments by Project Manager | Project Manager |
|--------------------|---------------------------------------|--------------------|------------------------------|-------------------------|------------------------|-----------------|-------------------------------------|--|--------------------|
| CPX.0033831-F1 | Major Upgrading of Depots - East FY23 | 1 EFF: 2 | 783 271 | 0 | 0 | 0 | 783 271 | Budget to be utilised for urgent upgrades at the depots in the East. The appointment of contractors is underway and planned to be concluded in March 2023. | FUNDISWA PUPUMA |
| Housing De | evelopment | | | | | | | | |
| CPX.0017287-F1 | Mahama Housing Project EngServ | 4 NT USDG | 6 000 000 | 398 690 | 398 689 | -1 | 6 000 000 | Project on track. Consultants were appointed and detail design completed. Tender for the installation of internal services has been awarded | FEZIWE NGQUBA |
| Energy | | | | | | | | | |
| Electricity (| Generation & Distribution | | | | | | | | |
| CPX.0012565-F1 | MV Sys Infra: East Area E FY23 | 1 EFF | 7 500 000 | 3 792 307 | 3 653 590 | -138 717 | 7 500 000 | Behind schedule due delay in contractor invoicing. The project manager is liaising with the contractor. | FAZILA MOOSA |
| CPX.0012574-F2 | MV Sys Infra: East Area E FY22 | 1 EFF: 2 | 0 | 0 | -8 193 | -8 193 | 0 | Credit reversal. | FAZILA MOOSA |
| CPX.0012597-F1 | Substation Fencing - East Area E FY23 | 1 EFF | 1 200 000 | 649 301 | 649 301 | 0 | 1 200 000 | Project proceeding as scheduled. | JAN VON WILLIGH |
| CPX.0012619-F1 | Street Lighting: Area East FY23 | 3 CRR: Electricity | 5 613 193 | 5 525 394 | 5 613 193 | 87 799 | 5 613 193 | Ahead of schedule due to satisfactory contractor performance. | SHAUN KEMP |
| Total Multi-ward p | projects within Area East | | 109 182 039 | 43 617 383 | 36 845 515 | -6 771 868 | 109 182 039 | | |

Ward Allocations 2022/23

Subcouncil 21

Progressive Capital and Operating Expenditure - 28 February 2023

| WBS Element | Project Title | 2022/23 Current Budget | Actual Expenditure | % Actual Spend | Commitments | % Actual Spend Committed | and Project Manager |
|-----------------------------|--|---------------------------|-----------------------|-------------------|-------------|-----------------------------|------------------------|
| Ward 11 | | | | | | | |
| Capital | | | | | | | |
| CPX.0030197-F1 | Kuilsriver Library - Furniture | 29 960 | 29 959 | 100.0% | 0 | 100.0% | KATHLEEN LAISHLEY |
| CPX.0030198-F1 | PD Paulse Library - Furniture | 14 667 | 14 667 | 100.0% | 0 | 100.0% | KATHLEEN LAISHLEY |
| CPX.0030199-F1 | PD Paulse Library - Books | 14 933 | 14 933 | 100.0% | 0 | 100.0% | KATHLEEN LAISHLEY |
| CPX.0030437-F1 | Traffic Calming - Sipres Street | 200 000 | 0 | 0.0% | 194 000 | 97.0% | LUNATI MFUBESI |
| CPX.0030621-F1 | Sidewalk Construction - Planeet Street | 200 000 | 0 | 0.0% | 193 497 | 96.7% | LUNATI MFUBESI |
| CPX.0030747-F1 | Aloe Park - Upgrade | 100 000 | 0 | 0.0% | 32 094 | 32.1% | GCOBISA NCINANE |
| CPX.0030748-F1 | Lupin Street Park - Netball Court Refurb | 149 450 | 149 450 | 100.0% | 0 | 100.0% | GCOBISA NCINANE |
| CPX.0030781-F1 | Sarepta Community Hall - Sound Equipment | 50 000 | 0 | 0.0% | 0 | 0.0% | IAN COMBRINK |
| Total Capital (8 projects |) | 759 010 | 209 009 | 27.5% | 419 591 | 82.8% | |
| Operating | | | | | | | |
| WPX.0013108 | Youth Skills Development - Ward 11 | 40 000 | 27 761 | 69.4% | 4 025 | 79.5% | ANTHEA DAVIDSTHOMAS |
| WPX.0013109 | ECD Educational Toys - Ward 11 | 20 000 | 12 840 | 64.2% | 5 403 | 91.2% | ANTHEA DAVIDSTHOMAS |
| WPX.0013111 | Substance Abuse Awareness - Ward 11 | 20 000 | 6 860 | 34.3% | 6 390 | 66.2% | CORNELIA FINCH |
| WPX.0013353 | Capacity Building: Seniors - Ward 11 | 50 000 | 12 751 | 25.5% | 33 901 | 93.3% | CORNELIA FINCH |
| WPX.0013354 | Strengthening Families Prog - Ward 11 | 30 000 | 25 553 | 85.2% | 1 840 | 91.3% | CORNELIA FINCH |
| WPX.0013430 | Small Business Development - Ward 11 | 30 000 | 29 806 | 99.4% | 0 | 99.4% | LUZUKO MDUNYELWA |
| WPX.0013433 | Entrances Ward 11 - Beautification | 50 000 | 0 | 0.0% | 6 099 | 12.2% | VUYOLWETHU NONGUBO |
| Total Operating (7 proje | cts) | 240 000 | 115 572 | 48.2% | 57 659 | 72.2% | |
| Total Ward 11 (15 projects) | | 999 010 | 324 580 | 32.5% | 477 249 | 80.3% | |

| WBS Element | Project Title | 2022/23 Current Budget | Actual Expenditure | % Actual Spend | Commitments | % Actual Spend of Committed | and Project Manager |
|----------------------------|---------------------------------------|---------------------------|-----------------------|-------------------|-------------|-----------------------------|------------------------|
| Ward 14 | | | | | | | |
| Capital | | | | | | | |
| CPX.0030414-F1 | Traffic Calming - Ward 14 | 560 000 | 0 | 0.0% | 0 | 0.0% | LUNATI MFUBESI |
| CPX.0030512-F1 | Zwelethu Park - Upgrade | 30 000 | 0 | 0.0% | 28 644 | 95.5% | GCOBISA NCINANE |
| CPX.0030514-F1 | Happy Valley Park - Upgrade | 40 000 | 39 465 | 98.7% | 0 | 98.7% | GCOBISA NCINANE |
| CPX.0030594-F1 | Melton Rose Library - Furniture | 59 678 | 59 678 | 100.0% | 0 | 100.0% | KATHLEEN LAISHLEY |
| CPX.0030696-F1 | Albert Philander Street - Bollards | 50 000 | 0 | 0.0% | 0 | 0.0% | LUNATI MFUBESI |
| CPX.0030697-F1 | Neethling Hof Street - Bollards | 50 000 | 0 | 0.0% | 0 | 0.0% | LUNATI MFUBESI |
| CPX.0034589-F1 | Azania Park - Gym Equipment | 30 000 | 0 | 0.0% | 0 | 0.0% | GCOBISA NCINANE |
| Total Capital (7 project | ts) | 819 678 | 99 143 | 12.1% | 28 644 | 15.6% | |
| Operating | | | | | | | |
| WPX.0013116 | Strengthening Families Prog - Ward 14 | 30 000 | 24 719 | 82.4% | 1 840 | 88.5% | CORNELIA FINCH |
| WPX.0013529 | Youth Life Count Programme - Ward 14 | 70 000 | 0 | 0.0% | 0 | 0.0% | LORRAINE FROST |
| WPX.0013536 | Women for Change - Ward 14 | 100 000 | 88 461 | 88.5% | 0 | 88.5% | LORRAINE FROST |
| WPX.0013643 | Capacity Building - Ward 14 | 50 000 | 41 945 | 83.9% | 8 000 | 99.9% | LORRAINE FROST |
| WPX.0013644 | Small Business Development - Ward 14 | 30 000 | 29 504 | 98.3% | 0 | 98.3% | LORRAINE FROST |
| WPX.0013809 | Blackheath Community Hall - Furniture | 50 000 | 0 | 0.0% | 21 900 | 43.8% | IAN COMBRINK |
| WPX.0013811 | Happy Valley Hall - Furniture | 50 000 | 0 | 0.0% | 0 | 0.0% | IAN COMBRINK |
| Total Operating (7 proj | iects) | 380 000 | 184 628 | 48.6% | 31 740 | 56.9% | |
| otal Ward 14 (14 projects) | | 1 199 678 | 283 771 | 23.7% | 60 384 | 28.7% | |
| Nard 16 | | | | | | | |
| Capital | | | | | | | |
| CPX.0030415-F1 | Traffic Calming - Ward 16 | 270 000 | 0 | 0.0% | 0 | 0.0% | LUNATI MFUBESI |
| CPX.0030778-F1 | La Rochelle Park - Upgrade | 250 000 | 83 917 | 33.6% | 119 154 | 81.2% | UNATHI KAFILE |
| CPX.0030784-F1 | Loskopdam Park - Upgrade | 350 000 | 239 700 | 68.5% | 108 877 | 99.6% | UNATHI KAFILE |
| Total Capital (3 project | ts) | 870 000 | 323 617 | 37.2% | 228 031 | 63.4% | |

| WBS Element | Project Title | 2022/23 Current Budget | Actual Expenditure | % Actual Spend | Commitments | % Actual Spend a Committed | nd Project Manager |
|----------------------------|---|---------------------------|-----------------------|-------------------|-------------|-------------------------------|-----------------------|
| Operating | | | | | | | |
| WPX.0009526 | Recreational Programmes - Ward 16 | 80 000 | 51 700 | 64.6% | 0 | 64.6% | IAN COMBRINK |
| WPX.0013534 | Youth Business Development - Ward 16 | 50 000 | 49 374 | 98.7% | 0 | 98.7% | LORRAINE FROST |
| Total Operating (2 proj | ects) | 130 000 | 101 074 | 77.7% | 0 | 77.7% | |
| Total Ward 16 (5 projects) | | 1 000 000 | 424 692 | 42.5% | 228 031 | 65.3% | |
| Ward 17 | | | | | | | |
| Capital | | | | | | | |
| CPX.0030728-F1 | Sidewalk Construction - Ward 17 | 465 000 | 0 | 0.0% | 451 351 | 97.1% | LUNATI MFUBESI |
| CPX.0034683-F1 | Tuscany South Park - Gym Equipment | 115 000 | 0 | 0.0% | 114 199 | 99.3% | UNATHI KAFILE |
| CPX.0034720-F1 | Simonsberg Park - Gym Equipment | 115 000 | 0 | 0.0% | 114 199 | 99.3% | UNATHI KAFILE |
| Total Capital (3 project | s) | 695 000 | 0 | 0.0% | 679 750 | 97.8% | |
| Operating | | | | | | | |
| WPX.0013490 | Women Empowerment - Ward 17 | 20 000 | 19 991 | 100.0% | 0 | 100.0% | CORNELIA FINCH |
| WPX.0013554 | Recreational Programmes - Ward 17 | 85 000 | 50 969 | 60.0% | 5 000 | 65.8% | IAN COMBRINK |
| Total Operating (2 proj | ects) | 105 000 | 70 960 | 67.6% | 5 000 | 72.3% | |
| Total Ward 17 (5 projects) | | 800 000 | 70 960 | 8.9% | 684 750 | 94.5% | |
| Ward 19 | | | | | | | |
| Capital | | | | | | | |
| CPX.0030438-F1 | Traffic Calming - Ward 19 | 70 000 | 0 | 0.0% | 0 | 0.0% | LUNATI MFUBESI |
| CPX.0030749-F1 | Isabel Park - Upgrade | 200 000 | 0 | 0.0% | 81 048 | 40.5% | GCOBISA NCINANE |
| Total Capital (2 project | s) | 270 000 | 0 | 0.0% | 81 048 | 30.0% | |
| Operating | | | | | | | |
| WPX.0011861 | Substance Abuse Awareness - Ward 19 | 50 000 | 27 986 | 56.0% | 14 480 | 84.9% | CORNELIA FINCH |
| WPX.0012987 | Business Skills Dev. Training - Ward 19 | 50 000 | 49 893 | 99.8% | 0 | 99.8% | MTHETHELELI HUGO |
| WPX.0013440 | ECD Educational Toys - Ward 19 | 50 000 | 30 224 | 60.4% | 16 292 | 93.0% | ANTHEA DAVIDSTHOMAS |
| WPX.0013481 | Capacity Building: Seniors - Ward 19 | 30 000 | 12 961 | 43.2% | 15 208 | 93.9% | CORNELIA FINCH |

| WBS Element | Project Title | 2022/23 Current Budget | Actual Expenditure | % Actual Spend | Commitments | % Actual Spend a Committed | nnd Project Manager |
|----------------------------|---|---------------------------|-----------------------|-------------------|-------------|-------------------------------|--------------------------|
| WPX.0013482 | Youth Life Skills Development - Ward 19 | 50 000 | 49 943 | 99.9% | 0 | 99.9% | ANTHEA DAVIDSTHOMAS |
| WPX.0013525 | Women Empowerment - Ward 19 | 100 000 | 87 588 | 87.6% | 0 | 87.6% | LUZUKO MDUNYELWA |
| WPX.0013599 | Wesbank MP Hall - Sports Equipment | 50 000 | 0 | 0.0% | 0 | 0.0% | IAN COMBRINK |
| WPX.0013745 | Learner Licence Training - Ward 19 | 250 000 | 0 | 0.0% | 199 850 | 79.9% | PATRICK NQADINI |
| WPX.0013760 | NW Equipment - Ward 19 | 100 000 | 0 | 0.0% | 0 | 0.0% | ABRAHAM VISSER |
| Total Operating (9 proje | ects) | 730 000 | 258 595 | 35.4% | 245 830 | 69.1% | |
| otal Ward 19 (11 projects) | | 1 000 000 | 258 595 | 25.9% | 326 878 | 58.5% | |
| Ward 108 | | | | | | | |
| Capital | | | | | | | |
| CPX.0030761-F1 | Bardale Community Hall - S&R Equipment | 20 000 | 0 | 0.0% | 0 | 0.0% | IAN COMBRINK |
| Total Capital (1 project) | | 20 000 | 0 | 0.0% | 0 | 0.0% | |
| Operating | | | | | | | |
| WPX.0012837 | Street Cleaning - Ward 108 | 200 000 | 104 306 | 52.2% | 0 | 52.2% | EUGENE REDRICK HLONGWANE |
| WPX.0013351 | Youth Career Development - Ward 108 | 35 000 | 34 956 | 99.9% | 0 | 99.9% | ANTHEA DAVIDSTHOMAS |
| WPX.0013352 | Youth Leadership Skills Dev - Ward 108 | 35 000 | 9 647 | 27.6% | 9 225 | 53.9% | ANTHEA DAVIDSTHOMAS |
| WPX.0013368 | Job Creation Parks - Ward 108 | 100 000 | 61 820 | 61.8% | 0 | 61.8% | PHUMELELE KWAYIMANI |
| WPX.0013426 | Women Empowerment - Ward 108 | 100 000 | 96 096 | 96.1% | 0 | 96.1% | LUZUKO MDUNYELWA |
| WPX.0013478 | Stormwater Drain Cleaning - Ward 108 | 100 000 | 0 | 0.0% | 0 | 0.0% | SHAUN DU TOIT |
| WPX.0013611 | Community Involvement: Youth - Ward 108 | 30 000 | 2 957 | 9.9% | 1 494 | 14.8% | ANTHEA DAVIDSTHOMAS |
| Total Operating (7 proje | ects) | 600 000 | 309 782 | 51.6% | 10 719 | 53.4% | |
| otal Ward 108 (8 projects) | | 620 000 | 309 782 | 50.0% | 10 719 | 51.7% | |
| Ward 109 | | | | | | | |
| Capital | | | | | | | |
| CPX.0018558-F1 | Macassar Old Hall - Bowling Fac Upgr | 270 000 | 269 926 | 100.0% | 0 | 100.0% | THEO BOOYSEN |
| CPX.0030478-F1 | Traffic Calming - Mandela Road | 60 000 | 0 | 0.0% | 0 | 0.0% | LUNATI MFUBESI |
| CPX.0030556-F1 | Bridge Park - Upgrade | 30 000 | 0 | 0.0% | 0 | 0.0% | SIMFUMENE MAMANE |

| WBS Element | Project Title | 2022/23 Current Budget | Actual Expenditure | % Actual Spend | Commitments | % Actual Spend a Committed | nd Project Manager |
|-----------------------------|---|---------------------------|-----------------------|-------------------|-------------|-------------------------------|-----------------------|
| CPX.0030570-F1 | CCTV/PTZ Cameras - Ward 109 | 200 000 | 0 | 0.0% | 200 000 | 100.0% | JEAN HESQUA |
| CPX.0030584-F1 | Johannesburg Park - Upgrade | 30 000 | 19 584 | 65.3% | 0 | 65.3% | SIMFUMENE MAMANE |
| Total Capital (5 projects | 5) | 590 000 | 289 511 | 49.1% | 200 000 | 83.0% | |
| Operating | | | | | | | |
| WPX.0011344 | NW Patrol Equipment - Ward 109 | 30 000 | 29 924 | 99.7% | 0 | 99.7% | ABRAHAM VISSER |
| WPX.0011534 | Capacity Building: Women - Ward 109 | 120 000 | 50 763 | 42.3% | 55 440 | 88.5% | CORNELIA FINCH |
| WPX.0012880 | Canal Cleaning - Macassar | 40 000 | 0 | 0.0% | 0 | 0.0% | CONRAD FREHSE |
| WPX.0013052 | Youth Day Event - Ward 109 | 50 000 | 0 | 0.0% | 0 | 0.0% | ZOLISA PAKADE |
| WPX.0013484 | ECD Support - Ward 109 | 30 000 | 21 732 | 72.4% | 3 288 | 83.4% | ANTHEA DAVIDSTHOMAS |
| WPX.0013485 | Youth Leadership Development - Ward 109 | 30 000 | 20 838 | 69.5% | 4 025 | 82.9% | ANTHEA DAVIDSTHOMAS |
| WPX.0013486 | Youth Community Involvement - Ward 109 | 30 000 | 10 219 | 34.1% | 5 900 | 53.7% | ANTHEA DAVIDSTHOMAS |
| WPX.0013487 | Youth Life Skills Programme - Ward 109 | 30 000 | 11 052 | 36.8% | 5 878 | 56.4% | ANTHEA DAVIDSTHOMAS |
| WPX.0013597 | Macassar CRU - Maintenance | 50 000 | 0 | 0.0% | 0 | 0.0% | FUNDISWA PUPUMA |
| Total Operating (9 proje | ects) | 410 000 | 144 527 | 35.3% | 74 530 | 53.4% | |
| otal Ward 109 (14 projects) | | 1 000 000 | 434 038 | 43.4% | 274 530 | 70.9% | |
| | ts within Subcouncil 21 | | | | | | |
| Capital | | | | | | | |
| CPX.0034680-F1 | Branded Gazebos - SC21 | 37 317 | 0 | 0.0% | 37 317 | 100.0% | LORRAINE FROST |
| Total Capital (1 project) | | 37 317 | 0 | 0.0% | 37 317 | 100.0% | |
| otal Multi-ward projects wi | thin Subcouncil 21 (1 project) | 37 317 | 0 | 0.0% | 37 317 | 100.0% | |
| TOTAL Subcouncil 21 | | 6 656 005 | 2 106 418 | 31.6% | 2 099 858 | 63.2% | |

City of Cape Town: Budget Shifts within Programmes - 28 February 2023

| Ward | CRQ Numb | er Approval Object | WBS Element | Description | Fund Source | Increase/ Decrease | Motivation |
|-----------------------------|---------------|----------------------------------|----------------|---------------------------------------|-------------|-----------------------|--|
| Community | Services & F | lealth | | | | | |
| Social Dev | elopment & E0 | CD | | | | | |
| Corporate Infrastructure | CRQ006751 | IT Equipment: Additional | CPX.0029018-F1 | Printers: Additional FY23 | 1 EFF: 2 | 435 000 | Additional funding is required for the procurement of multifunction printers and licenses required by the department. The printers are required to ensure enhanced operationalisation through equipping units and staff with the necessary equipment, at new offices. Tender 236G/2020/21 will be utilised. |
| Corporate Infrastructure | CRQ006751 | IT Equipment: Additional | CPX.0017558-F1 | IT Equipment: Additional FY23 | 1 EFF: 2 | -435 000 | The department has reviewed the needs for the 2022/23 financial year. A lesser need for additional computer equipment has been determined. Therefore, funds are available to be reprioritised to other priority projects within the directorate. |
| Corporate S | Services | | | | | | |
| Facilities I | Management | | | | | | |
| Area East | CRQ006769 | Load-shedding impact alleviation | CPX.0030664-F1 | Generator Installations: Area2 Phase1 | 1 EFF: 2 | -6 000 | Orders have been placed and savings to be realised as the costs came in lower than anticipated. |
| Area North | CRQ006769 | Load-shedding impact alleviation | CPX.0030662-F1 | Generator Installations: Area1 Phase1 | 1 EFF: 2 | 6 000 | During the initial ground assessment conducted at Pinelands there were no loose sand noticed and the service provider had done the quotation on a standard basis. However, as the seasons changed, upon a recent visit it was picked up that the ground is very dry with a lot of loose sand and a special plinth would be required as opposed to the standard plinth to avoid damages from the moving sand under the plinth. Stemming from this it was discovered that there are running services on the location which means that deep excavation is not possible. As a result, a new location was identified and additional funds are required as longer cabling is now required. A quotation was received from the vendor, however the vendor omitted to quote for the initial ground assessment. An amended quote has since been received and additional funding is required. Funding to be reprioritised from CPX.0030668-F1: Generator Installations: Area4 Phase1. Tender 270Q/2020/21 to be utilised. |

| Ward | CRQ Numbe | Approval Object | WBS Element | Description | Fund Source | Increase/ Decrease | Motivation |
|--------------|----------------|----------------------------|------------------|------------------------------------|--------------------|-----------------------|---|
| Energy | | | | | | | |
| Electricity | Generation & L | Distribution | | | | | |
| Area Central | CRQ006743 | MV System Infrastructure | CPX.0012586-F1 | MV Sys Infra: East Area C FY23 | 1 EFF | 450 000 | Additional funding required as the contractor has capacity and resources to take on more work this financial year. Projects that are planned for implementation in the 2023/24 financial year will be brought forward to be executed in the 2022/23 financial year. Project plan amended accordingly. The work will be implemented via tender 082Q/2020/21. |
| Area North | CRQ006743 | MV System Infrastructure | CPX.0012564-F1 | MV Sys Infra: East Area N FY23 | 1 EFF | -450 000 | The award for replacement tenders 150Q/2018/19 and 129Q/2018/19 is delayed and currently in at a Bid Evaluation Committee (BEC). It is anticipated that the tenders will only be available by March 2023 and May 2023 respectively. Therefore, funds are available to be reprioritised to other priority projects within the programme. |
| Area North | CRQ006744 | MV System Infrastructure | CPX.0012562-F1 | MV Sys Infra: North Area N FY23 | 1 EFF | 1 000 000 | Additional funding required as the contractor has capacity and resources to take on more work this financial year. Projects that are planned for implementation in the 2023/24 financial year will be brought forward to be executed in the 2022/23 financial year. Project plan amended accordingly. The work will be implemented via tender 082Q/2020/21. |
| Area Central | CRQ006744 | MV System Infrastructure | CPX.0012563-F1 | MV Sys Infra: North Area C FY23 | 1 EFF | -1 000 000 | The award for replacement tenders 150Q/2018/19 and 129Q/2018/19 is delayed and currently in at a Bid Evaluation Committee (BEC). It is anticipated that the tenders will only be available by March 2023 and May 2023 respectively. Therefore, funds are available to be reprioritised to other priority projects within the programme. |
| Area Central | CRQ006745 | MV Switchgear Refurbishmen | t CPX.0029312-F1 | MV Infra Refurb: East Area C FY23 | 3 CRR: Electricity | 250 000 | Additional funding required as the contractor has capacity and resources to take on more work this financial year. Projects that are planned for implementation in the 2023/24 financial year will be brought forward to be executed in the 2022/23 financial year. Project plan amended accordingly. The work will be implemented via tender 082Q/2020/21. |
| Area North | CRQ006745 | MV Switchgear Refurbishmen | t CPX.0012579-F1 | MV Infra Refurb: North Area N FY23 | 3 CRR: Electricity | -250 000 | The award for replacement tenders 150Q/2018/19 and 129Q/2018/19 is delayed and currently in at a Bid Evaluation Committee (BEC). It is anticipated that the tenders will only be available by March 2023 and May 2023 respectively. Therefore, funds are available to be reprioritised to other priority projects within the programme. |

| Ward | CRQ Numb | er Approval Object | WBS Element | Description | Fund Source | Increase/ Decrease | Motivation |
|-----------------------------|----------------|---------------------------------------|----------------|---|-------------|-----------------------|---|
| Area South | CRQ006762 | MV System Infrastructure | CPX.0012588-F1 | MV Sys Infra: South Area S FY23 | 1 EFF | -1 250 000 | The award for replacement tenders for expired tenders 150Q/2018/19 and 129Q/2018/19 is delayed and currently is at Bid Evaluation Committee (BEC). It is anticipated that the tenders will only be available by March 2023 and May 2023 respectively. Therefore, funds are available to be reprioritised to other priority projects within the department. |
| Area Central | CRQ006762 | MV System Infrastructure | CPX.0012587-F1 | MV Sys Infra: South Area C FY23 | 1 EFF | 1 250 000 | Additional funding required as the contractor has capacity and resources to take on more work this financial year. Projects that are planned for implementation in the 2023/24 financial year will be brought forward to be executed in the 2022/23 financial year. Project plan amended accordingly. Work will be completed utilising tender 082Q/2020/21. |
| Sustainab | le Energy Mark | ets | | | | | |
| Corporate Infrastructure | CRQ006761 | IT Equipment: Additional | CPX.0029646-F1 | Printers: Additional FY23 | 1 EFF | 11 000 | After finalising the department's requirements list it was determined that the cost of the required printers to be ordered exceeds the allocated budget. Additional funding is required to acquire all printers in order to meet department's needs. All other possible options were investigated before this decision was taken. Items to be procured utilising tender 236G/2021/22. |
| Corporate Infrastructure | CRQ006761 | IT Equipment: Additional | CPX.0030759-F1 | Computer Equipment: Additional FY23 | 1 EFF | -11 000 | Due to the expiration of tender 060G/2018/19 in March 2023 and the resultant hold placed on ordering standard and high spec laptops, no orders can be placed. Therefore, funds are available to be reprioritised to other priority projects within the programme. |
| Spatial Plan | nning & Envir | onment | | | | | |
| Environme | ental Managem | ent | | | | | |
| Ward 71 | CRQ006742 | Upgrade of Reserves Infrastructure | CPX.0029718-F1 | Upgrade of Westlake Cons Area-Roof Repla | 1 EFF: 2 | 58 000 | Additional funding is required due to the requirement to appoint an asbestos approved inspection authority (AAIA) when performing removal of an asbestos roof, which has resulted in the quote coming in higher than anticipated. Tender 264Q/2019/20 will be utilised. |
| Ward 71 | CRQ006742 | Upgrade of Reserves Infrastructure | CPX.0012870-F2 | Upgrade of Reserve Infrastructure FY23 | 1 EFF: 2 | 142 000 | Additional funding is required to replace the current gate house at the Westlake Conservation precinct in order to address security and staff ablutions shortcomings, which was not included at the time the January 2023 adjustments budget was prepared. The supply and installation of the required prefabricated structure will be procured via RFQ. |

| Ward | CRQ Numbe | r Approval Object | WBS Element | Description | Fund Source | Increase/ Decrease | Motivation |
|-----------|-----------|--|----------------|--|-------------|-----------------------|--|
| Ward 71 | CRQ006742 | Upgrade of Reserves Infrastructure | CPX.0025818-F2 | Upgrade of Westlake Cons Area-Seed Room | 1 EFF: 2 | -200 000 | A decision has been taken by management to upgrade the entire Westlake conservation precinct and not only the seed room. Planning is in progress utilised internal resources and should consultants be required for the concept design, it will be funded from the operating budged due to the nature of the expenditure. Once the concept design is in progress and estimates of the project cost are available, will it be planned for. Therefore funding is no longer required on this project and is available to be reprioritised to other priority projects within the programme. |
| Urban Mol | • | | | | | | |
| Transpor | _ | work Management | | | | | |
| City-Wide | CRQ006732 | Transport Systems Management Projects | CPX.0019768-F2 | Transport Syst Man Proj:Detail Dsgn FY23 | 1 EFF: 2 | -1 440 894 | The budget provided was for the detail design of local safety and capacity improvements on the metro network essentially to create a pipeline of projects ready for implementation. Up to now, less requests have been received and funding is available to be transferred to to other priority projects. However, increased budget requirements on a number of projects already in implementation has resulted in the need to reprioritise a portion of the detail design budget to CPX.0019723-F2: Transport Syst Man Projects: Install FY23, CPX.0019722-F2: Transport Syst Man Projects: Equip FY23 and CPX.0019724-F2: Transport Syst Man Projects: Civils FY23 where this funding will be spent in the current financial year. Budget will be returned to Transport Syst Man Proj:Detail Dsgn FY24 in the next financial year. |
| City-Wide | CRQ006732 | Transport Systems Management Projects | CPX.0019722-F2 | Transport Syst Man Projects:Equip FY23 | 1 EFF: 2 | 11 614 | The budget provides for the procurement of traffic signal and vehicle detection equipment necessary to effect safety and capacity improvements on the metro network. This was not envisioned at the time when the January 2023 adjustments budget was prepared. Additional funding is required for the equipment needed for urgent safety upgrades at a school and furthermore to provide for the necessary signal upgrades on a project that being implemented by the Roads Infrastructure Management department at present. It is therefore proposed to reprioritise funding from CPX.0019768-F2: Transport Syst Man Proj:Detail Dsgn FY23 in order to provide budget for these necessary improvements. Tender 124G/2019/20. |

| Ward | CRQ Numbe | Approval Object | WBS Element | Description | Fund Source | Increase/ Decrease | Motivation |
|-----------------------------|-----------------|--|----------------|--|-------------|-----------------------|--|
| City-Wide | CRQ006732 | Transport Systems Management Projects | CPX.0019724-F2 | Transport Syst Man Projects:Civils FY23 | 1 EFF: 2 | 1 121 499 | The budget provides for the construction of a roundabout in the Khayelitsha district as well as the civil works required for safety and capacity improvements at an intersection in Wynberg. The Khayelitsha project requires additional funding in the current financial year resulting from increased cost (over the initial estimates) that have arisen from input from various stakeholders. It is therefore proposed to reprioritise funding from CPX.0019768-F2: Transport Syst Man Proj:Detail Dsgn FY23 as well as CPX.0019724-F2: Road Signs Construction: City Wide FY23 in order to provide budget for these necessary improvements. Tender 363Q/2018/19. |
| City-Wide | CRQ006732 | Transport Systems Management Projects | CPX.0019723-F2 | Transport Syst Man Projects:Install FY23 | 1 EFF: 2 | 307 781 | The budget provides for the installation of traffic signal infrastructure required to improve safety and capacity at various intersections on the metro network. This was not envisioned at the time when the January 2023 adjustments budget was prepared. Additional funding is required for urgent safety upgrades at a school and furthermore to provide for the necessary signal upgrades on a project that being implemented by the Roads Infrastructure Management department at present. It is therefore proposed to reprioritise funding from CPX.0019768-F2: Transport Syst Man Proj:Detail Dsgn FY23 in order to provide budget for these necessary improvements. Tender 162Q/2021/22; 163Q/2021/22 & 165Q/2019/20. |
| Water & Sa | | • | | | | | |
| Technical | Services: W & S | S | | | | | |
| Corporate Infrastructure | CRQ006828 | Furniture & Equipment: Additional | CPX.0019199-F1 | Office Equipment: Additional FY23 | 1 EFF | 150 000 | Reprioritisation of funding between the Furniture & Equipment projects due to greater demand for equipment |
| Corporate Infrastructure | CRQ006828 | Furniture & Equipment: Additional | CPX.0019197-F1 | Furniture: Additional FY23 | 1 EFF | -150 000 | Reprioritisation of funding between the Furniture and Equipment projects in order to align with the current demand. |

PCER - Progressive Capital Budget Expenditure Report

GLOSSARY OF TERMS AND ABBREVIATIONS/ACRONYMS

BAC – Bid Adjudication Committee

BAR - Basic Assessment Report

BEC – Bid Evaluation Committee

BSC – Bid Specification Committee

BOQ – Bill of quantities

CGD - Capital Grants and Donations

CPA - Contract Price Adjustment

CRR - Capital Replacement Reserve

CWP - Construction Work Permit

DEADP - Department of Environmental Affairs and Development Planning

DoL - Department of Labour

DWS - National Department of Water & Sanitation

EAP - Environmental Assessment Practitioner

EFF - External Financing Fund

EIA - Environmental Impact Assessment

EPWP- Expanded Public Works Programme

ERMD - Environmental Resource Management Department

ERP – Enterprise Resource Planning

HV - High Voltage

IPW - Instruction to perform work

IS&T – information Systems and Technology.

IT – Information Technology

LTP - Leachate Treatment Plant

LUM - Land-use

LV - Low Voltage

MAYCO - Mayoral Committee

MFMA - Municipal Finance Management Act

MOA - Memorandum of Agreement

MOU – Memorandum of Understanding

MRF - Materials Recovery Facility

MV – Medium Voltage

OCC - Parow - Occupational Control Centre

OH - Over Head

PC - Practical Completion

PID - Project Initiation Document

PLC - Programmable Logic Controller

PPPFA - Preferential Procurement Policy Framework Act

REV - Revenue

RFQ – Request for quotation

SCM - Supply Chain Management

SDP - Site Development Plan

SLA - Service level agreement

WCG – Western Cape Government

WML - Waste Management License

WPCD - Works Project Contract Document

4 NG DOT PTI&SG - Public Transport Infrastructure & Systems Grant

4 NT EE & DSM - Energy Efficiency and Demand Side Management Grant

4 NT ICD - Integrated City Development Grant

4 NT ISUPG - Informal Settlements Upgrading Partnership Grant: Municipalities

4 NT NDPG - Neighbourhood Development Partnership Grant

4 NT PTNG - Public Transport Network Grant

4 NT PTNG-BFI - Public Transport Network: Budget Facility for Infrastructure Grant

4 NT Restructuring - Local Government Restructuring Grant

4 NT USDG - Urban Settlements Development Grant

4 Prov House Dev Brd - Integrated Housing and Human Settlement Development Grant

4 PT Library: Metro - Library Services: Metro Library Grant